Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

HOBBS OCD
APR 16 2018
RECEIVED

Form C-103
Revised July 18, 2013

WELL API NO. 30-025-44320

5. Indicate Type of Lease STATE ■ FEE ☐

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name: Ruby 2 State Com

1. Type of Well: Oil Well ■ Gas Well ☐ Other

8. Well Number 710H

2. Name of Operator: EOG Resources, Inc.

9. OGRID Number: 7377

3. Address of Operator: P.O. Box 2267 Midland, TX 79702

10. Pool name or Wildcat

4. Well Location
Unit Letter A : 280 feet from the North line and 486 feet from the East line
Section 2 Township 26S Range 34E NMPM County Lea

11. Elevation *(Show whether DR, RKB, RT, GR, etc.)* 3297' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
PERFORM REMEDIAL WORK	☐	PLUG AND ABANDON	☐	REMEDIAL WORK	☐	ALTERING CASING	☐
TEMPORARILY ABANDON	☐	CHANGE PLANS	☐	COMMENCE DRILLING OPNS.	☐	P AND A	☐
PULL OR ALTER CASING	☐	MULTIPLE COMPL	☐	CASING/CEMENT JOB	☑		
DOWNHOLE COMMINGLE	☐						
CLOSED-LOOP SYSTEM	☐						
OTHER:	☐			OTHER:	☐		

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

3/27/18 Resume drilling 12-1/4" hole
3/28/18 Ran 9-5/8", 40#, J-55 LTC (0'-4,031')
Ran 9-5/8", 40#, HCK-55 LTC (4,031'-5,290')
Cement with 1225 sacks Class C (12.7ppg, 2.24 yield) followed by 265 sacks Class C (14.8ppg, 1.34 yield)
Test casing to 2642psi - test good, circulate 165 bbls cement to surface
Resume drilling 8-3/4" hole

*corrected

Spud Date: 3/1/2018 Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Courtney Foster TITLE Regulatory Analyst DATE 4/05/18

Type or print name Courtney Foster E-mail address: courtney_foster@eogres PHONE: 432-848-9069

For State Use Only

APPROVED BY: Karen Sharp TITLE Staff Mgr DATE 4-17-18

Conditions of Approval (if any):