Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

HOBBS OCD
JUN 29 2018
RECEIVED

Form C-103
Revised August 1, 2011

WELL API NO. 30-025-11990	
5. Indicate Type of Lease STATE X FEE	
6. State Oil & Gas Lease No.	
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	7. Lease Name or Unit Agreement Name STATE "A"
1. Type of Well: Oil Well Gas Well X Other	8. Well Number 001
2. Name of Operator SPECIAL ENERGY CORP.	9. OGRID Number 138008
3. Address of Operator P.O. DRAWER 369, STILLWATER, OK 74076	10. Pool name or Wildcat RHODES; YATES-7-RIVERS (GAS)

4. Well Location
Unit Letter P : 660 feet from the SOUTH line and 660 feet from the EAST line
Section 16 Township 26S Range 37E NMPM LEA County

11. Elevation *(Show whether DR, RKB, RT, GR, etc.)* 2,983'' – GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK	PLUG AND ABANDON	REMEDIAL WORK X	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	P AND A
PULL OR ALTER CASING ☐	MULTIPLE COMPL ☐	CASING/CEMENT JOB ☐	
DOWNHOLE COMMINGLE ☐			
OTHER: ☐		OTHER:	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

06/04/18: STRIP OUT OF HOLE W/ RODS X TUBING.
06/05/18: RIH W/ 3-7/8" BIT X SCRAPER – TAG SOLID @ 3,071'; DRILL X WASH DOWN TO 3,280'.
06/06/18: SPOT 2,000 GALS ACID X FLUSH W/ 10 BBLS H2O @ 3,198'; PUMP 2,000 GALS ACID X FLUSH W/ 15 BBLS H2O @ 2,860'.
06/07/18: RIH W/ TUBING X RODS X PLACE WELL BACK ON PRODUCTION.

DURING THIS PROCEDURE WE USED THE CLOSED-LOOP SYSTEM W/ A STEEL TANK AND HAULED CONTENTS TO THE REQUIRED DISPOSAL, PER OCD RULE 19.15.17.

Spud Date: MIRU: 06/04/18 Rig Release Date: RDMO: 06/07/18

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [signature] TITLE: AGENT DATE: 06/27/18

Type or print name: DAVID A. EYLER E-mail address: DEYLER@MILAGRO-RES.COM PHONE: 432.687.3033

For State Use Only

APPROVED BY: Karen Sharp TITLE Staff Mgr DATE 6-29-18

Conditions of Approval (if any): Provide 1by detail