Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

HOBBS OCD
APR 12 2019
RECEIVED

Form C-103
Revised July 18, 2013

WELL API NO.	30-025-45627
5. Indicate Type of Lease	STATE ☐ FEE ☒
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name	SE Lea
8. Well Number	4
9. OGRID Number	2538
10. Pool name or Wildcat	Eumont; Yates-7Rivers-Queen, Oil

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other
2. Name of Operator: Blake Production Co. Inc.
3. Address of Operator: 1601 NW Expressway, Oklahoma City, OK 73118
4. Well Location
Unit Letter G : 2455 feet from the N line and 1462 feet from the E line
Section 26 Township 20S Range 35E NMPM Lea County

11. Elevation *(Show whether DR, RKB, RT, GR, etc.)* 3667 GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
PERFORM REMEDIAL WORK	☐	PLUG AND ABANDON	☐	REMEDIAL WORK	☐	ALTERING CASING	☐
TEMPORARILY ABANDON	☐	CHANGE PLANS	☐	COMMENCE DRILLING OPNS.	☒	P AND A	☐
PULL OR ALTER CASING	☐	MULTIPLE COMPL	☐	CASING/CEMENT JOB	☒		
DOWNHOLE COMMINGLE	☐						
CLOSED-LOOP SYSTEM	☐						
OTHER:	☐			OTHER:			☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Drilling was commenced at 12:40 pm, April 7, 2019. A 12.25" hole was drilled to 1993'. Anhydrite was encountered at 1959' based on drill time and sample returns. TD was reached at 3:30 am 4/9/19.

48 joints of 8 5/8" 32# J-55 casing and landed it at 1989'. The casing is equipped with a Texas Pattern shoe and a float collar on the first joint. Centralizers were placed on every 4rth joint from TD to surface.

The casing was cemented with 760 sx C-Lite w/ 3% salt and 3 pps Kol-Seal and 230 sx Class C w/ 2% CaCl. The cement was displaced with 10lb brine and 120 bbls (258 sx) cement were circulated to surface. The plug was landed @ 4:35 pm, 4/9/2019 with 1125 psi. Shut down to WOC

Spud Date: April 7, 2019 Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE TITLE Consultant DATE April 10, 2019

Type or print name Phelps White E-mail address: pwiv@zianet.com PHONE: 575 626 7660

For State Use Only

APPROVED BY: TITLE Petroleum Engineer DATE 04/12/19

Conditions of Approval (if any):