(Rev. 1-55)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE (Other instructions on reverse side)

Form Approved. Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

[illegible]

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

–

Aug 22 10 55 AM '66

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME

–

1. OIL WELL ☐ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Kern County Land Co.

3. ADDRESS OF OPERATOR

[illegible] Street State Bank Building, Tulare

8. FARM OR LEASE NAME

Fee [illegible]

9. WELL NO.

5

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface

10. FIELD AND POOL, OR WILDCAT

Cha[illegible]

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

1990' FSL & 1980' FEL Sec. 24 Unit J Mt. Diablo B.&M.

Sec. 24 T7N R[illegible]

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4343' RB

12. COUNTY OR PARISH

13. STATE

Kern

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐	WATER SHUT-OFF	☒	REPAIRING WELL	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐	FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐	SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
REPAIR WELL	☐	CHANGE PLANS	☐	(Other)			
(Other)							

Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Reached TD. 4334' on 6-4-66. Logged with K.D. 4 1/2" x 9.5# J-55 casing & cemented at 4334' with 250 sx Tuscor Salt saturated cement + 8% gel & 100 sx Tuscor neat salt saturated cement. Plug down 2:00 AM 6-5-66. Tested casing to 2000 psi for 30 minutes - Held okay on 6-5-66.

18. I hereby certify that the foregoing is true and correct

SIGNED [illegible] TITLE Prod. Secretary DATE 8-22-66

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

APPROVED

AUG 22 1966

J. L. GORDON
ACTING DISTRICT ENGINEER