(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office __Las Cruces__

Lease No. __NM-04385__

Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	X	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

_____ April 5 _____, 19 55

Federal-Hinkle

Well No. __1__ is located __660__ ft. from __{N/S}__ line and __660__ ft. from __{E/W}__ line of sec. __27__

__SE/4 SE/4 Sec. 27__   __T-13-S__   __R-31-E__   __Mark__
(¼ Sec. and Sec. No.)   (Twp.)   (Range)   (Meridian)

__Drinkey Queen__   __Chaves__   __New Mexico__
(Field)   (County or Subdivision)   (State or Territory)

The elevation of the derrick floor above sea level is __not yet run.__ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

We propose to drill to approximately 3000' to the Queen Sand with rotary tools and set production casing. Completion will be with cable tools at approximately 3030'. We anticipate fracturing with 7500 gallons oil and 11,250# sand.

Casing Program:

300' - 8 5/8" 32# J-55 casing w/150 sax.
3000' - 5 1/2" 14# J-55 casing w/200 sax.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company __Great Western Drilling Company__

Address __Box 1659__

__Midland, Texas__

By __W. B. Wilson__

Title __Chief Petroleum Engineer__