	COPIES RECEIVED		
	DISTRIBUTION		
	FE		
	FILE		
U.S.G.S.			
LAND OFFICE			
OPERATOR			

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

NEW MEXICO OIL CONSERVATION COMMISSION

5a. Indicate Type of Lease
State [X] Fee [ ]

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

1.
OIL WELL [ ]   GAS WELL [ ]   OTHER- Water Injection

7. Unit Agreement Name
Eastcap Queen

2. Name of Operator
AGUA, INC.

8. Farm or Lease Name

3. Address of Operator
Box #198, Artesia, New Mexico 88210

9. Well No.
27

4. Location of Well

UNIT LETTER ___H___, ___1980___ FEET FROM THE ___North___ LINE AND ___660___ FEET FROM

THE ___West___ LINE, SECTION ___34___ TOWNSHIP ___14 South___ RANGE ___31 East___ NMPM.

10. Field and Pool, or Wildcat
Caprock Queen

15. Elevation (Show whether DF, RT, GR, etc.)

12. County
Chaves

16.
Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK [ ]

TEMPORARILY ABANDON [ ]

PULL OR ALTER CASING [ ]

PLUG AND ABANDON [X]

CHANGE PLANS [ ]

OTHER _____ [ ]

SUBSEQUENT REPORT OF:

REMEDIAL WORK [ ]

COMMENCE DRILLING OPNS. [ ]

CASING TEST AND CEMENT JOB [ ]

OTHER _____

ALTERING CASING [ ]

PLUG AND ABANDONMENT [ ]

[ ]

17. Describe Proposed or Completed Operations *(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)* SEE RULE 1103.

This is a shut-in well. It is proposed to plug and abandon as follows:

        Total Depth: 3113'
        Surface Casing: 8-5/8" 24# at 295' w/175 sx.
        Prod. Casing: 5½" 14# at 3092' w/75 sx.
        Open hole from 3092' to 3113'
        Top of Salt: 1450'

Plugging Program: Set bridge plug above 3092' and cap with 35' cement. Mud hole.
                 Cut off 5½" casing. Place 100' cement plug at top of stub.
                 If stub is below top of salt, place 100' cement plug at top
                 of salt. Place 100' cement plug to straddle bottom of 8-5/8"
                 casing. Cap with 10 sacks of cement. Notify Oil Commission
                 at start of operations.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED _(Ralph L. Gray)_   TITLE ___Consulting Engineer.___   DATE ___June 27, 1974___

APPROVED BY ___Orig. Signed by Joe D. Ramey Dist. I. Supv.___   TITLE ___SUPERVISOR DISTRICT___   DATE _____

CONDITIONS OF APPROVAL, IF ANY: