Form 9-331
(May 1963)

UNITED STATES
DEPARTME OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other Instructions n re-
verse side)

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

0403741 - B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

1.

OIL WELL [X] GAS WELL [ ] OTHER

2. NAME OF OPERATOR

H. L. Brown Jr.

3. ADDRESS OF OPERATOR

704 Vaughn Bldg., Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FWL & 660' FSL Sec. 3, T-8-S, R-31-E,
NMPM, Chaves County, New Mexico

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Atlantic Federal

9. WELL NO.

#1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

3, T-8-S R-31-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, OR, etc.)

4291.8' G. L.

12. COUNTY OR PARISH Chaves

13. STATE New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF [ ]	PULL OR ALTER CASING [ ]
FRACTURE TREAT [ ]	MULTIPLE COMPLETE [ ]
SHOOT OR ACIDIZE [ ]	ABANDON* [ ]
REPAIR WELL [ ]	CHANGE PLANS [ ]
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF [X]	REPAIRING WELL [ ]
FRACTURE TREATMENT [ ]	ALTERING CASING [ ]
SHOOTING OR ACIDIZING [X]	ABANDONMENT* [ ]
(Other)	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

T. D. 3920' dolomite on 7-23-66. Ran and cemented 124 jts (3945.70 feet) of

4½", 9.5# and 11.6# new and used casing at 3920' with 100 sx 50-50 Poz-mix

Incor cement with 4% gel plus 100 sx Incor cement with 8# salt per sack.

W.O.C. 29 hours. Drilled out cement to 3920'. Tested casing with 1500 psi

for 30 min. - Okay. Perforated 3898.5' - 3914.5' with 70 shots. Acidized

with 4000 gals. Swabbed dry. Well standing since 7-28-66.

18. I hereby certify that the foregoing is true and correct

SIGNED _____ TITLE Engineer DATE 8-2-66

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side