Form 9–331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other Instructions on reverse side)

Form approved.
Budget Bureau No. 42–R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-041243

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

6. IF INDIAN, ALLOTTEE, OR TRIBE NAME

N/A

1.

OIL WELL ☐   GAS WELL ☐   OTHER   DRY HOLE

7. UNIT AGREEMENT NAME

N/A

2. NAME OF OPERATOR

SOUTHWEST PRODUCTION CORPORATION

8. FARM OR LEASE NAME

AMERICAN FEDERAL

3. ADDRESS OF OPERATOR

P. O. BOX 936 - ROSWELL, NEW MEXICO   88201

9. WELL NO.

1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

660' FNL & 198' FWL - Sec. 28 - T9S - R30E

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 28 - T9S - R30E

14. PERMIT NO.

N/A

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4075 GR.

12. COUNTY OR PARISH   Chaves
13. STATE   New Mex.

16.
Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☒
REPAIR WELL ☐	CHANGE PLANS ☐
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
(Other)	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Propose to cut 4½" casing and pull.
Set 25 sack plug at TD.
Set 25 sack plug at top 4½" csg.
Set 25 sack plug at 1550' to 1450'.
Set 25 sack plug at 850' to 750'.
Set 15 sack plug at surface.
Mud to be used between plugs.
Prepare and set dry hole marker.   Clean location.

(Verbal approval obtained from District Engineer on 7/24/67).

18. I hereby certify that the foregoing is true and correct

SIGNED _WALTER CLEMENTS, JR._   TITLE _Manager_   DATE _8/7/67_

(This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE _____
CONDITIONS OF APPROVAL, IF ANY:

APPROVED

AUG 11 1967   _J. W. Sutherland_
J. W. SUTHERLAND
DISTRICT ENGINEER

*See Instructions on Reverse Side