(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office ___Las Cruces___

Lease No. ___059457___

Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	X	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Hel Balu- Federal _____ September 30, _____, 1955

Well No. ___2___ is located __660__ ft. from__ {N/S} line and __1980__ ft. from {E/W} line of sec. ___30___

___Sec. 30___   ___18___   ___31E___   _____
(¼ Sec. and Sec. No.)   (Twp.)   (Range)   (Meridian)

___Wildcat___   ___Lea___   ___New Mexico___
(Field)   (County or Subdivision)   (State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Well to be drilled with rotary tools, rotary and cable.
Estimated total depth 5400'. Will set 275' - 10-3/4"
surface pipe and 5-1/2" casing for oil string. If well is
non-productive will complete in Queen or lower zones if present.
If not top allowable, will frac with 6000 gallon and 9000
sand.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company ___The Rex Company___

Address ___Box 752___

___Deming,___

___Texas___

By ___[signature]___

Title ___Production Superintendent___