State 27 WELL # 2 CONTRACTOR 245 Leonbio

OMPLETED 9 / 14 / 98 WAS JOB A WORKOVER yes

S _____ W/O REMARKS _____

) _____ FAILURE DEPTH _____

FAILURE 4½ Parted tbg.

AILURE Corrossion

, WHAT TYPE OF TUBING _____

ENDER _____

EPAIRED? _____ IF SO, VENDER? _____

HYDRO-TESTED _____ IF SO, VENDER? _____

: DETAILS:

) SIZE _____

) LINNER _____

S _____

S _____

S _____

S _____

ARS _____

ARS _____

ARS _____

: _____

TUBING DESIGN DETAILS:

SIZE OF TUBING 4½ IPC

JOINTS 4½ N-80 130

JOINTS 4½ K55 133

END OF TBG DEPTH

7" Loc-set @ 11,851.86

E 3 RIG HOURLY COST 105 EQUIP D/T _____

IME _____

E _____

TIME _____

ME _____

I TIME _____

P/U COST _____

ROD COST _____

TBG/TBG TESTING _____

PUMP COST _____

REPLACEMENT EQUIP _____

HOT OILING _____

H2O HOULING _____

BOP COST _____

BACK-HOE COST _____

TRUCK & TANK _____

REVERSE UNIT _____

TAC / PACKER _____

KILL FLUIDS _____

OTHER MISC. _____

TOTAL _____

JOB SUMMARY: RUSU X Fish Parted 4½ X Back off + Fish 4½ To 12180' X Run CSG Log X Run RBP + PKR X CSG test OK X Run 4½ plastic coated w/ 7" Loc-set PKR X Pump PKR Fluid X chart For commission X RDSU