Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-28560-~~0000~~

5. Indicate Type of Lease: STATE [X] FEE [ ]

6. State Oil & Gas Lease No. B-1113-1

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name: Central Vacuum Unit

1. Type of Well: OIL WELL [ ] GAS WELL [ ] OTHER Monitor (Salt Section)

2. Name of Operator: Texaco Producing, Inc.

8. Well No. Monitor Well # 1

3. Address of Operator: P.O. Box 730, Hobbs, New Mexico 88240

9. Pool name or Wildcat: Lea Co. Undesignated

4. Well Location

Unit Letter D : 1074 Feet From The North Line and 388' Feet From The West Line

Section 6 Township 18 Range 35 NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3985 GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK	[ ]	REMEDIAL WORK	[ ]
PLUG AND ABANDON	[ ]	ALTERING CASING	[ ]
TEMPORARILY ABANDON	[ ]	COMMENCE DRILLING OPNS.	[ ]
CHANGE PLANS	[ ]	PLUG AND ABANDONMENT	[X]
PULL OR ALTER CASING	[ ]	CASING TEST AND CEMENT JOB	[ ]
OTHER:	[ ]	OTHER:	[ ]

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Start: 8-1-89

1. RUPU, install hydraulic BOP, TOH w/1 5/8" drill pipe 1704'; nipple down BOP.
2. Install 2 7/8" hydraulic BOP, TOH w/ 1450' 2 7/8" tbg.
3. TIH w/7 7/8" bit & 8 5/8" Csg. scraper & cleaned out 8 5/8" csg to 1470', TOH. (8 5/8" csg. shoe @ 1470').
4. TIH w/8 5/8" Cement Retainer and set @ 1386'.
5. Pumped 150 sx class "H" neat cement below retainer, pull out of retainer, pumped 450 sx class "H" cement to surface, TOH w/ tbg. Cement plug from retainer @ 1386' to surface. RDPU.

Finish:8-10-89

6. Cut wellhead off, install dry hole marker, close pit, clean location. (Left 8 5/8" Csg. from surface to 1470' in hole).

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE J. A. Head /RSP TITLE Area Manager DATE 8-15-89

TYPE OR PRINT NAME J.A. Head TELEPHONE NO.

(This space for State Use)

APPROVED BY [signature] TITLE OIL & GAS INSPECTOR DATE NOV 14 1989

CONDITIONS OF APPROVAL, IF ANY:

R A

11-17-89 P.A. DA Bill [illegible]

E