DRILL STEM TEST RECORD

DST #1 6840-6968 Open [illegible] min., recovered [illegible]' sulphur water, no pressures

DST #2 7748-7769 Open [illegible] hour, weak blow one min., recovered 90' gas, 120' oil, [illegible] fluid & light smell of oil, SIP-200/10 min., HP-3250#

DST #3 12,174-189 Open [illegible] hours, used 1500' WB, gas in 2 hrs. 4 min., recovered [illegible]50' oil & 150' WB, no water. IFP 750#, FFP-1150#, [illegible]-4900#/20 min., Hydro-in 5550#, Hydro-out 5400#.