PRINTED IN USA

FIELD TICKET NO. 06-06-3457 | Hobbs | 4/26/74

FIELD OFFICE: Schwartz Berg

COUNTY: Lea

STATE: N. Mexico

CUSTOMER NAME: Harding Oil Company

AND ADDRESS: 4317 Oakland, Dallas Texas

ZIP CODE: 75219

SPECIAL INSTRUCTIONS: Furnish men & equip. To plug well.
1st 11410-11257 40 sx.
2nd 9500-9417 40 sx.
3rd 6500-6417 40 sx.
4th 6000-5917 40 sx.

DIG NAME: MGF-10

WELL DATA

HOLE SIZE	7 7/8"	CASING	A	B	C	D
DEPTH		SIZE HEIGHT				
☐ DRT ☐ CABLE		LENGTH				
CASY		GRADE				
FILLT		THREAD				
SHOE		CAPACITY				

MUD TYPE: WT: VISC:

PERFORATIONS		STAGE TOOL	
TYPE		TYPE	
DEPTH		DEPTH	
TYPE	N/A	TYPE	N/A
DEPTH		DEPTH	

TUBING		HEAD & PLUGS	SQUEEZE JOB
SIZE	4½	☐ DOUBLE	TYPE
WEIGHT	16.60#	☐ SINGLE	DEPTH
GRADE	N80	☐ BRACKET	TAIL PIPE IN. FT.
THREAD	8 Rd	☐ PACKER	PERF. INTERVAL FT.
☐ NEW	☐ USED	TOP ☐ R ☐ N	N/A TO
DEPTH		BOT ☐ R ☐ N	TO
CAPACITY	11410	OTHER	TO

ARRIVED ON LOCATION: TIME 1900 DATE 4-26-74

LEFT LOCATION: TIME 0300 DATE 4-27-74

PRESSURE LIMIT: PSI

RECIPROCATE: RPM ☐ RECIPROCATE FT. ☐ CENTRALIZERS NO.

JOB SCHEDULED FOR: TIME DATE

TIME	PRESSURE TBG OR D.P.	PRESSURE CASING	VOLUME PUMPED	RATE	SERVICE LOG DETAIL
2010	500		19½	#1	Pump H2O Ahead Mix 40 sx Plug - Pump H2O Spacer
2035	1100		150		Switch To Mud, Spot Plug 11410-11257 - Rig Pull D.P.
2142	400		19½	#2	Pump H2O Ahead Mix 40 sx Plug Pump H2O Spacer
2216	1000		127		Switch To Mud Spot Plug 9500' Rig Pull D.P.
2249	400		19½	#3	Pump H2O Ahead Mix 40 sx Plug Pump H2O Spacer
2325	1000		115		Switch To Mud Spot Plug 6500' Rig Pull D.P.
2405	400		19½	#4	Pump H2O Ahead Mix 40 sx Plug Pump H2O Spacer
2424	900		85		Switch To Mud Spot Plug 6000' Rig Pull D.P.
0110	300		24	#5	Pump H2O Ahead Mix 35 sx Plug Pump H2O Spacer
0130	750		65		Switch To Mud Spot Plug 1500' Rig Pull D.P.
					Job Complete

REMARKS:

CEMENT GRADE	NO. OF SACKS	YIELD CU. FT./SK.	COMPOSITION OF CEMENTING SYSTEMS	SLURRY MIXED VOL.	SLURRY MIXED WT.
I.	160	1.55	Class C + 2% Dri-Mix	24.8	14.8
II.	160	1.18	Class C	24.77	15.6
III.	160	1.18	Class C		

BREAKDOWN FLUID: DISPLACEMENT FLUID: 210 PUMPED: 210

PRESSURE MAX: 1100 MIN: 500

CEMENT CIRCULATED TO SURF. ☐ YES ☐ NO

BREAKDOWN: PSI FINAL: PSI

CEMENT LEFT IN PIPE: 0 FT.

WASHED THRU PERF. ☐ NO ☐ YES TO FT. MEASURED ☐ DISPLACEMENT ☐ WIRELINE

☐ APPLIANCE ☐ UNAVOIDABLE

TYPE: ☐ OIL ☐ WATER ☐ BRINE WATER ☐ GAS ☐ INJECTION ☐ WILDCAT

CUSTOMER REPRESENTATIVE: [illegible]

DOES CUSTOMER CONSIDER SERVICE: ☐ SATISFACTORY ☐ UNSATISFACTORY ☐ UNKNOWN