State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30 025 31551

5. Indicate Type of Lease
STATE [XX] FEE [ ]

6. State Oil & Gas Lease No.
B 2359

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

Lovington San Andres Unit

1. Type of Well:
OIL WELL [XX]   GAS WELL [ ]   OTHER

2. Name of Operator
GREENHILL PETROLEUM CORPORATION

8. Well No.
85

3. Address of Operator
11490 WESTHEIMER, SUITE 200/HOUSTON, TEXAS 77077-6841

9. Pool name or Wildcat
Lovington Grayburg San Andres

4. Well Location

Unit Letter __H__ : __1335__ Feet From The __North__ Line and __120__ Feet From The __East__ Line

Section __1__   Township __17 South__   Range __36 East__   NMPM   Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3822 GR

11. **Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK [ ]	PLUG AND ABANDON [ ]	REMEDIAL WORK [ ]	ALTERING CASING [ ]
TEMPORARILY ABANDON [ ]	CHANGE PLANS [ ]	COMMENCE DRILLING OPNS. [ ]	PLUG AND ABANDONMENT [ ]
PULL OR ALTER CASING [ ]		CASING TEST AND CEMENT JOB [XX]	
OTHER:_____	[ ]	OTHER:_____	[ ]

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud well 5-22-92. Ran 31 joints of 8 5/8" 24# casing and set at 1300' with 500 sacks

of Class "C" cement. Circulate to surface. Waited on cement 11 hours, however; compressive

strength meets minimum requirements. Tested casing to 800 psi. Held OK.

Ran 114 joints of 5 1/2" 15.5# casing and set at 5160' with 1075 sacks of Class "C"

cement. Circulated cement to surface. Waited on cement greater than 24 hours. Tested

casing to 2000 psi. Held OK. Total depth 5160'.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE _____ TITLE Land Manager/Permian Basin DATE 6-2-92

TYPE OR PRINT NAME Michael J. Newport

TELEPHONE NO. 713/589-8484

(This space for State Use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: