Omega Production Ser.
Hobbs, New Mexico
505-397-7337

TEST REPORT
(4 Point)

Shell Western E P Inc.
Big Green #1
Lea County, New Mexico

Time / Date	Tubing PSIG	Casing PSIG	Separator PSIG	Differential In. H2O	Meter Run Temp. °F	Choke 64th In.	Orifice Inches	Gas Q MCF/D	Cum. BBLS H2O	H2O BBLS/Hr.	Cum. BBLS Oil	Oil BBLS/Hr.	Comments and Notes
12-Aug													
8:00 AM													Arrive on location
BHP = 6098													
8:15 AM	3660	0							9.9	-	270.6	-	Start first rate
8:30 AM	3585	0	170	5	68	6	1.5	397					
8:45 AM	3552	0	180	5	70	6	1.5	407					
9:00 AM	3515	0	180	5.5	76	6	1.5	413					
9:15 AM	3488	0	180	5.5	80	6	1.5	412	9.9	0	274.73	4.125	End of 1st. rate
BHP = 5933													Start 2nd. rate
9:30 AM	3326	0	175	12	72	8	1.5	621					
9:45 AM	3318	0	175	11	73	8	1.5	595					
10:00 AM	3372	0	110	8	76	8	1.5	410					Fluid to surface
10:15 AM	3376	0	175	9	80	8	1.5	535	9.9	0	282.15	7.42	End of 2nd. rate
BHP = 5842													Start 3rd. rate
10:30 AM	3196	0	180	17	72	10	1.5	749					
10:45 AM	3220	0	180	18	70	10	1.5	772					
11:00 AM	3245	0	180	20	68	10	1.5	816					
11:15 AM	3238	0	185	22	66	10	1.5	868	9.9	0	293.7	11.55	End of 3rd. rate
BHP = 5596													Start 4th. rate
11:30 AM	2985	0	190	46	60	12	1.5	1,278					
11:45 AM	2952	0	180	45	60	12	1.5	1,233					
12:00 PM	2948	0	180	50	60	12	1.5	1,300					
12:15 PM	2966	0	180	50	60	12	1.5	1,300	9.9	0	303.6	9.9	End of 4th. rate
BHP = 5337													Shut well in for build-up
													Total Oil Production = 33 BBLS