UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

OFFICE FOR NUMBER OF COPIES REQUIRED
(Other instructions on reverse side)

Modified Form No.
NM060-3160-4

5. LEASE DESIGNATION AND SERIAL NO.
NM-27805

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME

OIL WELL [X] GAS WELL [ ] OTHER [ ]

NAME OF OPERATOR
Strata Production Company

3a. Area Code & Phone No.
505-622-1127

8. FARM OR LEASE NAME
Paisano Federal

9. WELL NO.
#3

ADDRESS OF OPERATOR
P. O. Box 1030, Roswell, New Mexico 88202-1030

10. FIELD AND POOL, OR WILDCAT
Livingston Ridge Delaware East

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

990' FNL & 660' FWL   *Unit D*

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Section 15-22S-32E

14. PERMIT NO.
30-025-31617

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3780' GR

12. COUNTY OR PARISH
Lea

13. STATE
NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	PULL OR ALTER CASING
FRACTURE TREAT	MULTIPLE COMPLETE
SHOOT OR ACIDIZE	ABANDON*
REPAIR WELL	CHANGE PLANS
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	REPAIRING WELL
FRACTURE TREATMENT	ALTERING CASING
SHOOTING OR ACIDIZING	ABANDONMENT* [X]
(Other) Run 8 5/8" casing and cement	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

12/20/92 Drilled to 4516'. Ran 63 joints 8 5/8" 32# J55 casing and 44 joints 8 5/8" 24# J55 casing. Cemented at 4516' with 1250 sacks Halliburton Lite with 16# salt and 1/4# Flocele per sack. Tail in with 200 sacks Class "C" with 2% CaCL. Circulated 50 sacks cement to pit. Plug down at 2:45 PM on 12/20/92. WOC. Pressure test BOP and casing to 500#. Held OK.

Dec 30 10 45 AM '92
RECEIVED
CARLSBAD AREA

18. I hereby certify that the foregoing is true and correct

SIGNED _Carol J. Garcia_

TITLE Production Supervisor

DATE 12/29/92

(This space for Federal or State office use)

ACCEPTED FOR RECORD

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY

TITLE _____

DATE _____

CARLSBAD, NEW M...

*See Instructions on Reverse Side