NEW MEXICO
OIL CONSERVATION COMMISSION

PACKER LEAKAGE TEST

OPERATOR N. B. Hunt
LEASE NAME Mittie N. Weatherly WELL NO. 3
LOCATION C 21 - 21S - R37-E COUNTY Lea

TEST DATA SHEET

Time	Blinebry Casing Pressure	Drinkard Tubing Pressure	Remarks
12-12-57			
2:30 am			Blinebry completion shut in after Back Pressure test.
4:00 pm			Drinkard completion flowing on 24/64" choke.
4:00 pm	1680		Both completions shut in and double pin recording gauge connected.
6:00 pm	1680	600	Both completions shut in.
8:00 pm	1680	800	Both completions shut in (stabilized).
9:00 pm	1680	840	Both completions shut in.
10:00 pm	1680	820	Both completions shut in.
10:30 pm	1680	800	Blinebry completion opened up on 14/64" choke.
11:00 pm	1560	800	Blinebry flowing - Drinkard shut in.
Midnight	1400	780	Blinebry flowing - Drinkard shut in.
12-13-57			
12:15 am	1320	780	Blinebry flowing on 14/64" choke - Drinkard shut in.
1:00 am	1320	780	Blinebry flowing on 14/64" choke - Drinkard shut in.
1:30 am	1320	780	Blinebry pressure stabilized at 12:15 a.m.
2:15 am	1320	780	Blinebry flowing on 14/64" choke - Drinkard shut in.
3:00 am	1320	760	Blinebry completion shut in. Checked with Dead Weight Tester. Checked 1402 and 764#.
3:15 am	1400	760	
9:00 am	1680	760	
10:00 am	1680	760	
2:15 pm	1680	760	Checked with Dead Weight Tester. Checked 1680 & 762#. Opened Drinkard on 3/8" choke.
4:00 pm	1680	80	Drinkard flowing pressure stabilized.
7:30 pm	1680	80	Recording gauge removed. Test Complete.