AtlanticRichfieldCompany

Static Reservoir Pressure Survey

To: Joe Hastings

Office: Special Projects, Midland, Texas

From: Special Projects

Office: Odessa, Texas

Date: 7-31-79

State, Field, (Formation): New Mexico, Brinebry

Datum plane:

Field tests conducted by: Ron Dennis & Budd Smith

Lease and well number	Date of test	Well elevation feet DF	Test depth feet DF	Top of perforation feet DF	Hours well shut in	Tubing pressure PSI, GA	Oil level feet, DF	Water level feet, DF	Temperature at test depth deg F	Bottom hole pressure at test depth PSI, GA	Correction test depth to top of perforation: Feet	Grad. PSI per foot	Total PSI	Bottom hole pressure at top of perforation PSIG	Correction top of perf. to datum plane: Feet	Grad. PSI per foot	Total PSI	Change from previous test: Date	PSI	Bottom hole press. at datum plane PSIG
J. Sarkey 3 ut	7-24-79		5700	5756	22	412	None	None		479	+ 56	.015	1	480						
J. Sarkey 2 ut	7-24-79		5500	5698	21	150	4789	5300		391	+ 198	.480	95	486						
Roy Barton 4 ut	7-27-79		5500	5729	23	86	4433	None		465	+ 229	.346	79	544						

AR3B-657-A