STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-101
Revised 10-1-78

DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

Indicate Type of Lease: State [X] Fee [ ]

State Oil & Gas Lease No.: B-158-3

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

Unit Agreement Name: -

1. Oil Well [ ] Gas Well [X] Other:

Farm or Lease Name: N.M. "EZ" St. NCT-3

2. Name of Operator: TEXACO Inc.

Well No.: 1

3. Address of Operator: P. O. Box 728, Hobbs, New Mexico 88240

Pool Name or Wildcat: Undesignated

4. Location of Well: Unit Letter N, 730 Feet From the South Line and 2050 Feet From the West Line, Section 26, Township 21-S, Range 34-E, NMPM

15. Elevation (Show whether DF, RT, GR, etc.): 3[illegible] (GR)

County: Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- [ ] PERFORM REMEDIAL WORK
- [ ] PLUG AND ABANDON
- [ ] TEMPORARILY ABANDON
- [ ] CHANGE PLANS
- [ ] PULL OR ALTER CASING
- [ ] OTHER

SUBSEQUENT REPORT OF:

- [ ] REMEDIAL WORK
- [ ] ALTERING CASING
- [ ] COMMENCE DRILLING OPNS.
- [ ] PLUG AND ABANDONMENT
- [X] CASING TEST AND CEMENT JOB
- [ ] OTHER

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

T.D. 11,080' Date 3-30-80
13 3/8" OD 48# H-40 Csg Set @ 430'
10 3/4" OD 55.5# K-55 & 45.5# N-80 & 40.5# F-55 Csg Set @ 5,515'

1. Ran 11,059' (281 Jts.) 7 5/8" OD 33.7# N-80 Csg, set @ 11,080'.
2. Cemented 1st stage w/550 Sx. HLW Cement containing 5# salt & ¼# Flocele per sack followed w/200 Sx Class "H" Cement containing 5# salt per sack.
3. With DV Tool open @ 7837', cemented 2nd stage w/1200 Sx HLW cement containing 5# salt & ¼# Flocele per sack followed w/200 Sx Class "H" Cement containing 5# salt per sack. Cement did not circulate. Job complete 12:15 AM, 3-30-80. Ran Temp. Survey. 300' & 600'. WOC in excess of 18 hrs.
4. Tested 7 5/8" Csg to 1500# for 30 minutes, 7:00 - 7:30 AM, 4-1-80. Tested OK. Job complete 7:30 AM, 4-1-80.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED: [signature] TITLE: Asst. Dist. Supt. DATE: 4-2-80

APPROVED BY: Original Signed By Joe D. Ramey TITLE: DATE: APR 1980

CONDITIONS OF APPROVAL, IF ANY: