UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

NM 0403361

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL / GAS WELL / OTHER

2. NAME OF OPERATOR: [illegible] Oil Company

3. ADDRESS OF OPERATOR: [illegible] 372, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*): [illegible] FSL and 660' FEL, Section 34, Township 23-S, Range 32-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.): 3,629' DF; 3,620' GR

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME: Federal "X"

9. WELL NO.: 1

10. FIELD AND POOL, OR WILDCAT: Undesignated

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA: 34, T-23-S, R-32-E

12. COUNTY OR PARISH: Lea

13. STATE: New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF	PULL OR ALTER CASING	WATER SHUT-OFF	REPAIRING WELL
FRACTURE TREAT	MULTIPLE COMPLETE	FRACTURE TREATMENT	ALTERING CASING
SHOOT OR ACIDIZE	ABANDON*	SHOOTING OR ACIDIZING	ABANDONMENT*
REPAIR WELL	CHANGE PLANS	(Other) Set Casing	X
(Other)		(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Ran 12 joints, 367', of 8-5/8" OD 8 rd. thd. 24# LS R-2 Casing (New), guide shoe set at 379'. Cemented casing with 200 sacks regular neat cement with 2% Ca Cl added. 24 hours W.O.C. Tested 8-5/8" OD casing with 1000#, held 30 minutes ok.

Cut Core #1 from 4,960' to 5,020', recovered 60', light show in top.

Cut Core #2 from 5,020' to 5,080', recovered 60', no show.

Ran 122 joints, 5,051' of 4-1/2" OD 8rd. thd. 9.50# LS R-2 Casing (New - tested to [illegible]), guide shoe set at 5,061' and DV tool at 1,175'. Cemented first stage with 150 sacks incor neat cement. WOC 8 hours. Cemented second stage through DV tool at 1,175' with 175 sacks incor cement with 6% gel, followed with 50 sacks incor neat cement. WOC. Drilled out cement and DV tool at 1,175'. Tested 4-1/2" OD Casing with 100 PSI, held ok.

I hereby certify that the foregoing is true and correct

TITLE District Office Manager DATE June [illegible], 1965

(This space for Federal or State office use)

APPROVED BY: TITLE: DATE:

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side