NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

HAY 1 7 05 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐   Fee. ☒

5. State Oil & Gas Lease No.
--- ---

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

1.
OIL WELL ☒   GAS WELL ☐   OTHER-

7. Unit Agreement Name
--- ---

2. Name of Operator
Skelly Oil Company

8. Farm or Lease Name
Ellen Sims

3. Address of Operator
P.O. Box 730, Hobbs, New Mexico

9. Well No.
6

4. Location of Well

UNIT LETTER **J**, **1980** FEET FROM THE **South** LINE AND **1830** FEET FROM

THE **East** LINE, SECTION **3** TOWNSHIP **23S** RANGE **37E** NMPM.

10. Field and Pool, or Wildcat
Langlie Mattix

15. Elevation (Show whether DF, RT, GR, etc.)
3306' GR

12. County
Lea

16.
Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐   PLUG AND ABANDON ☒

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐   CHANGE PLANS ☐

OTHER _____ ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐   ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐   PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER _____ ☐

17. Describe Proposed or Completed Operations *(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)* SEE RULE 1103.

This well was previously drilled to a total depth of 6615' in December, 1948. Production declined and cement plugs were subsequently spotted between 3678' to 6615'. Intervals not cemented were filled with heavy mud. Well was temporarily abandoned September 23, 1950. We now plan to plug and abandon this well in the following manner:

1. Move in pulling unit.
2. Spot 75 sack cement plug from 3400' to 3678' in open hole.
3. Spot 10 sack cement plug from 2760' to 2790' in 8-5/8"OD casing.
4. Spot 20 sack cement plug from surface to 20' in 8-5/8"OD casing.
5. Install 4" pipe as dry hole marker. Intervals not cemented will be filled with heavy mud laden fluid.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED (ORIGINAL SIGNED) V. E. Fletcher   TITLE **District Superintendent**   DATE **April 28, 1967**

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: