PRO WELL TESTING & WIRELINE

FIELD DATA SHEET

COMPANY Meridian Oil Company COMPANY REPRESENTATIVE _____

LEASE NAME & NO. C.C. Cagle #4 TEST DATE & TIME 09-30-91 12:15 PM

COUNTY Lea STATE New Mexico ELEVATION _____ FORMATION Jalmat

UNIT _____ SECTION 3 TOWNSHIP 26-S RANGE 37-E

TEST TYPE X INITIAL _____ ANNUAL _____ SPECIAL TYPE WELL _____

COMPLETION DATE 09-15-91 TD@ 3100 PBTD@ 3057 PKR@ None

CONNECTION Air METER RUN 2.067 TAPS flange

CASING SIZE 4½ WT. 11.6 DIA. _____ SET@ 3100

TUBING SIZE 2 3/8" WT. 4.7 DIA. _____ SET@ 2718

PERFORATIONS FROM 2752 TO 2957

PRODUCING THRU Tubing

100X500 MTR

TIME DATE	ELAP. HR	TBG. PRES	CASING PRES	W/H TEMP	METER OR PROVER PRES	DIFF	TEMP	ORIF. SIZE	CHOKE SIZE 645	MCFD	REMARKS
12:15	0	205									1.47 coef
12:30	.15	200			25	13	60°	.500	7/64	31	
12:45	.30	195			25	13	60°	.500	7/64	32	
1:00	.45	195			25	13	60°	.500	7/64	32	
194.75											
1:15	1.00	185			25	4	60°	1.000	9/64	75	6.13 coef
1:30	1.15	180			25	4	60°	1.000	9/64	75	
1:45	1.30	180			25	4	60°	1.000	9/64	75	
184.50											
2:00	1.45	175			25	15	60°	1.000	13.5/64	146	
2:15	2.00	173			25	15	60°	1.000	13.5/64	146	
2:30	2.15	173			25	15	60°	1.000	13.5/64	146	
174.25											
2:45	2.30	165			25	61	60°	1.000	18/64	295	
3:00	2.45	160			25	61	60°	1.000	18/64	295	
3:15	3.00	160			25	60	60°	1.000	18/64	293	
164.00											NO FLUID