Production Testing Services, Inc.

Hobbs, New Mexico

505-391-8703

Company: E.O.G. Resources, Inc.		Company Representative: Dirk Ellyson	
Lease Name & No.: Tristie Draw 34 St. Com. #3		Test Date & Time: 4-7-00	
County: Lea	State: N.M.	Elevation: 3,477' GL	Formation: Wolfcamp
Unit:	Section: 34	Township: 24S	Range: 33E
Test Type: Initial X Annual___ Spec.___		Type of Well Tested: Gas	
Completion Date: 3/17/00	TD @ 13,900'	PBTD @ 13,710'	Packer Set At: N/A
Connection: Sales	Meter Run Size: 4.026		Taps: Flange
Casing Size: 2 7/8"	Casing Wt.: 6.5#	Casing Dia.:	Casing Set At: 13,771.68' TOC @ 12,100' (t.s.)
Tubing Size:	Tubing Wt.:	Tubing Dia.:	Tubing Set At:.
Perforations From: 13,489' To: 13,524'		Meter Type:	
Producing Through: 2 7/8" Prod. Casing		Gas Gravity:	Oil Gravity: / H2O Chl.:

Time Date	Elapse Time	Tubing Pressure	Casing Pressure	W/H Temp. (F)	Meter or Prover Press.	Meter or Prover Diff.	Meter or Prover Temp.	Orfice. Size In.	Choke Size 64ths	MCF Per Day
8:00	SI	2800	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8:15	15	2738	N/A	N/A	236	0.4	69	2.00	6	221
8:30	30	2672	N/A	N/A	241	0.8	73	2.00	6	365
8:45	45	2660	N/A	N/A	240	0.8	76	2.00	6	352
9:00	1 Hr.	2640	N/A	N/A	242	0.8	80	2.00	6	365
End Rate 1										
9:15	15	2548	N/A	N/A	244	2.7	83	2.00	8	635
9:30	30	2520	N/A	N/A	244	2.6	85	2.00	8	629
9:45	45	2490	N/A	N/A	245	2.5	86	2.00	8	628
10:00	2 Hrs.	2468	N/A	N/A	245	2.5	8.7	2.00	8	628
End Rate 2										
10:15	15	2370	N/A	N/A	252	5.2	8.9	2.00	10	888
10:30	30	2354	N/A	N/A	251	4.9	8.9	2.00	10	864
10:45	45	2320	N/A	N/A	251	4.7	8.9	2.00	10	850
11:00	3 Hrs.	2305	N/A	N/A	251	4.6	8.8	2.00	10	844
End Rate 3										
11:15	15	2246	N/A	N/A	261	8.0	8.9	2.00	13	1,166
11:30	30	2180	N/A	N/A	261	7.2	8.8	2.00	13	1,075
11:45	45	2120	N/A	N/A	258	7.2	8.8	2.00	13	1,075
12:00	4 Hrs.	2078	N/A	N/A	261	7.6	8.7	2.00	13	1,108
End Rate 4										

Total Flow At Beginning Of Test: 40720.5			Total Flow At End Of The Test:	
Total Gas Produced:	Total Water Produced: -0-		Total Oil Produced: -0-	
1st. Drawdown: 2,660	2nd Drawdown: 2,520	3rd. Drawdown:	4th Drawdown:	5th. Drawdown:
Test Conducted By: Ray Ables Total Flow 100 x 1000				

Absolute Open Flow

Field Data Sheet