Form 9-331a
(Feb. 1951)

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

_____ __July 14,__ _____, 19 __52__

Well No. ____2____ is located __990__ ft. from {N̶} line and __990__ ft. from {E̶} line of sec. __12__

__NE/4 NE/4__ ____ __25S__ __36E__ __N.M.P.M.__
(¼ Sec. and Sec. No.)   (Twp.)   (Range)   (Meridian)

__Cooper-Jal__ ____ __Lea__ ____ __New Mexico__
(Field)   (County or Subdivision)   (State or Territory)

The elevation of the derrick floor above sea level is __3170__ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set & cemented 2801' of 5½", 15.5#, J-55 casing at 2809' with 400
sacks of 65 gel and 50 sacks neat cement. Ran temperature survey
and found top cement at 450' from surface. After drilling plugs,
let hole stand for 4 hours. There was no fluid. Gas flowed at
the rate of 100 MCF/day with a slight show of oil.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company __Ken-Mex Corporation__

Address __1203 Dallas National Bank Building__

__Dallas, Texas__

By _____
__R. DeChicchis__
Title __Geologist__