HOBBS OFFICE OCC
1958 AUG 8 AM 10 57

NEW MEXICO
OIL CONSERVATION COMMISSION

PACKER LEAKAGE TEST

OPERATOR Tidewater Oil Company
LEASE NAME A. B. Coates "C" WELL NO. 12
LOCATION 1980' FSL & 1650' FWL, Section 24, T25S, R37E COUNTY Lea

TEST DATA SHEET

Time	Fusselman ~~Casing~~ Pressure	Drinkard ~~Tubing~~ Pressure	Remarks
8-1-58			
10:00 A.M.	632	869	Both zones shut in - test began.
6:00 P.M.	641	878	Both zones shut in.
8-2-58			
5:00 A.M.	622	860	Both zones stabilized.
6:00 A.M.	622	859	Both zones stabilized.
7:20 A.M.	622	859	Opened Fusselman zone.
6:00 P.M.	582	879	Fusselman flowing - stabilized.
7:00 P.M.	581	879	Fusselman flowing - stabilized.
8:00 P.M.	581	878	Shut in Fusselman zone.
8-3-58			
5:00 A.M.	628	868	Both zones stabilized.
6:00 A.M.	626	868	Both zones stabilized.
7:20 A.M.	624	869	Opened Drinkard zone.
6:00 P.M.	601	625	Drinkard flowing - stabilized.
7:10 P.M.	599	625	Drinkard flowing - stabilized.
8:20 P.M.	598	626	Shut in Drinkard zone.
8-4-58			
6:00 A.M.	597	859	Both zones shut in - stabilized.
8:00 A.M.	595	860	Both zones shut in - stabilized. End of test.