Form 9-331
Dec. 1973

Form Approved.
Budget Bureau No. 42-R1424

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

# SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well ☐ gas well ☒ other

2. NAME OF OPERATOR
El Paso Exploration Company

3. ADDRESS OF OPERATOR
1800 Wilco Building, Midland, Texas 79701

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 2310' FSL & 660 FEL
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:

5. LEASE
Federal LC 060943

6. IF INDIAN, ALLOTTEE OR TRIBE NAME
---

7. UNIT AGREEMENT NAME
SW - 18

8. FARM OR LEASE NAME
Langlie Federal

9. WELL NO.
1

10. FIELD OR WILDCAT NAME
Justis - Glorietta

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 14, T-25-S, R-37-E, NM PM

12. COUNTY OR PARISH
Lea

13. STATE
New Mexico

14. API NO.
LC060943

15. ELEVATIONS (SHOW DF, KDB, AND WD)
3104' GR

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

| REQUEST FOR APPROVAL TO: | | SUBSEQUENT REPORT OF: |
|---|---|---|
| TEST WATER SHUT-OFF | ☐ | ☐ |
| FRACTURE TREAT | ☐ | ☐ |
| SHOOT OR ACIDIZE | ☐ | ☐ |
| REPAIR WELL | ☐ | ☐ |
| PULL OR ALTER CASING | ☐ | ☐ |
| MULTIPLE COMPLETE | ☐ | ☐ |
| CHANGE ZONES | ☐ | ☐ |
| ABANDON* | ☐ | XX |
| (other) | | |

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

BUREAU OF LAND MANAGEMENT
RECEIVED
NOV 10 1983
ROSWELL, N.M.
DISTRICT

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Plugging and Abandonment procedure October 5-6, 1983. RUPU NU BOP. Pull 2-3/8" tbg. RIH w/tbg. & cmt retainer. Set retainer @ 4606'. Pump 35 sx. Cl "C" cmt. under retainer. Sting out of retainer. Dump 5 sx. cmt. on top of retainer. Load hole w/gelled mud. Pull tbg. to 2100'. Pump 20 sx. Cl "C" cmt. POH w/2-3/8" tbg. RU wireline. RIH to 864' w/2" perforating gun. Perforate w/ 4 holes. Pump sx. Cl "C" cmt. tagged plug @ 503'. Pull tbg. Dump 10 sx. surface plug. Dig out cellar. Erect dry hole marker.

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Arda Walker, Jr. TITLE Prod. Engineer DATE November 4, 1983

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side