Form 9-331
(May 1963)

UNITED STATES
DEPARTM' T OF THE INTERIOR
GEOLOGICAL SURVEY N. M. O. C. C. Copy

SUBMIT IN TRIPLICATE*
(Other instructic— on reverse side)

U(3)(4)p +O S/-

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC - 029420 (b)

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

1.

OIL WELL ☒   GAS WELL ☐   OTHER

7. UNIT AGREEMENT NAME

Skelly Unit

2. NAME OF OPERATOR   ✓

AUG 17 1977

8. FARM OR LEASE NAME

Getty Oil Company

3. ADDRESS OF OPERATOR

P. O. Box 730; Hobbs, New Mexico 88240   O. C. C.

9. WELL NO.

59

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

Unit A, 660 FNL and 660 FEL

10. FIELD AND POOL, OR WILDCAT

Grayburg-Jackson

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

21-17S-31E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3828' DF

12. COUNTY OR PARISH | 13. STATE

Eddy | N.M.

16. **Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	
SHOOT OR ACIDIZE ☐	ABANDON* ☐	
REPAIR WELL ☐	CHANGE PLANS ☐	

(Other) xxx – Bring cement top up

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐	REPAIRING WELL ☐	
FRACTURE TREATMENT ☐	ALTERING CASING ☐	
SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐	

(Other) _____

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

1. Pull tubing and rods.
2. Run cement bond log.
3. Perforate and bring cement above top of 7-Rivers.
4. Run temperature survey.
5. Rerun tubing and rods.
6. Place well back on production.

RECEIVED

AUG 10 1977

U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED _____   TITLE   Area Superintendent   DATE   August 9, 1977

(This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE _____
CONDITIONS OF APPROVAL, IF ANY:

APPROVED

See Instructions on Reverse Side