N. M. O. C. C COPY

WELL OFFICE COPY

Copy to A.

Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

RECEIVED

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.
L.C. 063727-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER

7. UNIT AGREEMENT NAME
GREENWOOD UNIT

2. NAME OF OPERATOR
Pan American Petroleum Corp.

8. FARM OR LEASE NAME

3. ADDRESS OF OPERATOR
Box 68, Hobbs N. M. 88240

9. WELL NO.
7

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface
1980' FNL X 660' FEL, Sec. 12, (Unit H, SE/4 NE/4)

10. FIELD AND POOL, OR WILDCAT
GREENWOOD BONE SPRING

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA (Bone Spring)
12-19-31 N.M.P.M.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3640' R.D.B.

12. COUNTY OR PARISH
Eddy

13. STATE
N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐	WATER SHUT-OFF	☐	REPAIRING WELL	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐	FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐	SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☒
REPAIR WELL	☐	CHANGE PLANS	☐	(Other)			
(Other)							

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

In accordance w/ Form 9-331 dated 2-25-65, well was plugged and abandoned as follows: "Cement plugs spotted as follows — 100 sx. 11092'-11160' (across Strawn perfs). 100 sx 10,147'-9500' (isolate Wolfcamp) 50 sx. 8700'-8450' (Bone Spring perfs 8668-8616); Shot and pulled 7" Casing from 4590' after attempts at 6440', 6000', 5515', 5150', 5070', 4955', 4870', 4775', 4740'; Spotted 100 sx plugs at 4625 (7" stub at 4590) and 1800' (9 5/8" stub at 1753') and 900' (13 3/8" set at 875'). 10 sx plug at surface w/ P & A Marker. All intervals filled w/ mud.

Restored ground to contour and made final cleanup. P & A 3-17-65. Final cleanup 5/65.

18. I hereby certify that the foregoing is true and correct

SIGNED _____ TITLE Area Supt DATE 5-11-65

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

APPROVED
SEP 1 1965
Rudolph C. Baier Jr.
RUDOLPH C. BAIER, JR.
ACTING DISTRICT ENGINEER

RECEIVED
MAY 20 1965
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

RECEIVED
MAY 18 1965
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

*See Instructions on Reverse Side

(012)
4-USGS
1-Conoco
1-Carper
1-Shell
1-State
1-JWB
1-SUSP