Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1484.

5. LEASE DESIGNATION AND SERIAL NO.

NM 7009

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME

1.
OIL WELL ☐   GAS WELL ☒   OTHER

8. FARM OR LEASE NAME
Federal 4-21-7

2. NAME OF OPERATOR
Benson Mineral Group, Inc.

9. WELL NO.
1

3. ADDRESS OF OPERATOR
3200 Anaconda Tower, 555 17th Street, Denver, CO 80202

10. FIELD AND POOL, OR WILDCAT
Wildcat PC

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1480' FSL and 870' FEL Section 4-T21N-R7W

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Section 4-T21N-R7W
SE¼

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
6734   GR

12. COUNTY OR PARISH
Sandoval

13. STATE
NM

16.
Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐
REPAIR WELL ☐	CHANGE PLANS ☐
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☒	ABANDONMENT* ☐
(Other) Set casing	☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

7-25-78:	Move in McDonald Spudder. Spud 9 5/8" hole.
7-26-78:	TD 80'.
7-27-78:	TD 105'. 7" casing set at 102' with 50 sacks Class "B" Neat, 3% CaCl. Plug down at 17:00 7-26-78. Circulate.
7-28-78:	Release McDonald Spudder. Move in B&N Rig 6. Reduce hole to 6¼".
7-29-78:	TD 1100. 4½" casing set at 1097' GL with 80 sacks 50-50 Poz and 50 sacks Class "B" Neat, circulate.
7-31-78:	Perforate: 886-96; 904-12; 933-63 with one shot per foot. Pump 68 balls in 1000 gallons acid. Run 2 3/8 tubing to PBTD 1052'. Swab.

18. I hereby certify that the foregoing is true and correct

SIGNED Paul C. Ellison

TITLE Production Manager

DATE August 1, 1978

(This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE _____
CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side