Form 9-331 b
(April 1952)

	X		

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R359.4.
Approval expires 12-31-60.

Indian Agency Jicarilla

Allottee Jicarilla Tribal

Lease No. Contract 110

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

March 20th, 19 57

Well No. 1-J is located 1520 ft. from {N/S} line and 1600 ft. from {E/W} line of sec. 20

NE/4 SW/4 Sec. 20 (¼ Sec. and Sec. No.) 26N (Twp.) 5W (Range) N.M.P.M. (Meridian)

Wildcat (Field) Rio Arriba (County or Subdivision) New Mexico (State or Territory)

RECEIVED
MAR 26 1957
OIL CON. COM.
DIST. 3

The elevation of the derrick floor above sea level is 6717 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

3-13-57 TD 3214' RKB. Set 98 joints 3222' of 5-1/2" OD 15.5# J-55 Smls. Casing at 3213' RKB with 150 sacks cement.

Temperature survey showed top of cement at 2130'.

3-15-57 Pressured up on casing to 1000#. No pressure decrease in one hour.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company EL PASO NATURAL GAS COMPANY

Address Box 997

Farmington, New Mexico

By [signature]

Title Senior Petroleum Engineer

U. S. GOVERNMENT PRINTING OFFICE 16—8437b-8