Form 9-331 b
(April 1952)

Budget Bureau No. 42-R359.4.
Approval expires 12-31-60.

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency Jicarilla

Allottee Jicarilla Tribal

Lease No. Contract 108

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

RECEIVED OCT 27 1958 U. S. GEOLOGICAL SURVEY FARMINGTON, NEW MEXICO

October 22nd, 19 58

Well No. 9-G is located 990 ft. from {N/S} line and 790 ft. from {E/W} line of sec. 14

SW 4 SW/4 Sec. 14 (¼ Sec. and Sec. No.) 26N (Twp.) 5W (Range) N.M.P.M. (Meridian)

S. Blanco PC Ext. (Field) Rio Arriba (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 6948 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

9- 7-58 TD 3620' RKB. Set 88 joints 3609' of 5-1/2" OD 15.5# J-55 casing at 3618' with 100 sacks cement.

9-20-58 Pressured up on casing to 1000#. No pressure decrease in one hour.

RECEIVED OCT 28 1958 OIL CON. COM. DIST. 3

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company EL PASO NATURAL GAS COMPANY

Address Box 997
Farmington, New Mexico

By E. S. Oberly

Title Senior Petroleum Engineer

U. S. GOVERNMENT PRINTING OFFICE 16—8437b-8