form 3100-5
November 1983)
(Formerly 9-331)

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

SF-078309

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

OIL WELL ☐   GAS WELL ☒   OTHER

NAME OF OPERATOR

M. C. BRANNON

ADDRESS OF OPERATOR

2240A FOREST PARK BLVD., FORT WORTH, TEXAS 76110

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1850' FSL & 1555' FEL SECTION 29, T25N, R9W

8. FARM OR LEASE NAME

FEDERAL 29

9. WELL NO.

1E

10. FIELD AND POOL, OR WILDCAT

BASIN DAKOTA

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

SEC29-T25N-R9W NMPM

PERMIT NO

15. ELEVATIONS (Show whether DF, RT, OR. etc.)

6724' KB

12. COUNTY OR PARISH   13. STATE

SAN JUAN   NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:		
TEST WATER SHUT-OFF		PULL OR ALTER CASING		WATER SHUT-OFF		REPAIRING WELL
FRACTURE TREAT		MULTIPLE COMPLETE		FRACTURE TREATMENT	X	ALTERING CASING
SHOOT OR ACIDIZE		ABANDON*		SHOOTING OR ACIDIZING		ABANDONMENT*
REPAIR WELL		CHANGE PLANS		(Other)		
(Other)						

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10/22/88: Pressure test casing to 4000 PSI held.
Perfs 6367-6392', 6402-6406', 2 SPF, 60 holes. 3-1/8" csg gun.

Fracture well with 73,000 gal Cross-link gel, 128,000# 20/40 sand.

Ave rate = 27 BPM. Ave Press = 2700#. ISIP = 3100#. 15 min SIP = 1836#.

Gel additions: F802 surfactant & YF230, 30# Dowell gel w/WF30.

Trip in hole with tubing - 2-3/8" J-55 eue. Clean out to PBTD 6473' and
set packer at 6307' KB.

I hereby certify that the foregoing is true and correct

SIGNED _Richard Brannon_   TITLE _Petroleum Engineer_   DATE _11/15/88_

(This space for Federal or State office use)

TITLE _____   DATE _____

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY: