Form 9–331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42–R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF   079391

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME

SJ 27–5 Unit

1.

OIL WELL ☐   GAS WELL ☒   OTHER

8. FARM OR LEASE NAME

2. NAME OF OPERATOR

El Paso Natural Gas Company

9. WELL NO.

76

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, New Mexico   87401

10. FIELD AND POOL, OR WILDCAT

S. Blanco, P. C.

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1190' N, 1190' E, Sec. 7, T–27–N, R–5–W

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 7-27-5

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6629' DF

12. COUNTY OR PARISH | 13. STATE

Rio Arriba | New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other)

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) _____ tubing installed _____ ☒

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

This well is a 2 7/8 inch slim-hole completion. On August 31, 1970, 106 joints of 1 1/4 inch IJ tubing was installed to be used as a production or siphon string. The tubing was set at 3443.86 feet.

18. I hereby certify that the foregoing is true and correct

SIGNED _____
C. R. Smart

TITLE   Production Engineer

DATE 9-23-70

(This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side