Form 9–331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42–R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-16473

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

1.
OIL WELL ☐   GAS WELL ☒   OTHER

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR
Kirby Exploration Company

8. FARM OR LEASE NAME
Hanlad Federal

3. ADDRESS OF OPERATOR
P.O. Box 1745, Houston, Texas   77001

9. WELL NO.
1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1450' FNL & 1450' FWL

10. FIELD AND POOL, OR WILDCAT
Nipp Pictured Cliff

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec 31 – 26N – 12W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
6145 GR

12. COUNTY OR PARISH
San Juan

13. STATE
New Mexico

16.   **Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data**

| NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐	WATER SHUT-OFF	☒	REPAIRING WELL	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐	FRACTURE TREATMENT		ALTERING CASING	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐	SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
REPAIR WELL	☐	CHANGE PLANS	☐	(Other) _____			
(Other)							

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Drill 4 3/4" hole to 1300' total depth at 8:30 p.m. 8-31-77. Ran IES, FDC-CNL, GR-Caliper logs. Ran 42 joints 2 7/8" casing and set at 1282'. Cemented with 125 sack class "B" cement. Bumped plug at 1:00 p.m. 9-2-77. Wait on cement. Wait on completion unit.

RECEIVED
SEP 8 - 1977

18. I hereby certify that the foregoing is true and correct

SIGNED _William T. Jones_   TITLE _Agent_   DATE _9-6-77_

(This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE _____
CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side