1-22-90 Clean out to btm. Work tight hole from 3220-3243'.
1-23-90 Clean out
1-24-90 Blow & work pipe.
1-25-90 Tooh w/dc's. Ru snubbing stack. Strip in 6 jts, 5 1/2", 15.5#, K-55, ST&C w/brown 9 5/8" x 5 1/2" Hy-flo liner hanger on 3 1/2" dp. Tih, wash liner to 3244' & set.
1-26-90 Perf'd 3073-3241', 4 spf. LDDP. RD Swab unit. Tih w/mill, attempt to get thru x-over in btm hanger. Trip for mill. Mill plugs. Tooh.
1-27-90 Trip for production string. Blow to pit. Ran 103 jts (3446.87) 2 7/8", 6.5#, J-55, 8rd, set @ 3212.90', sn @ 3180.70'. Nd bop. Nu tree. Rig Released.

Submitted in lieu of Form 3160-5

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

RECEIVED
BLM

Sundry Notices and Reports on Wells

90 MAR -1 PM 11:13

RECEIVED
MAR 26 1990
OIL CON. DIV.
DIST. 3

1. **Type of Well**
GAS

2. **Name of Operator**
~~El Paso Natural Gas Company~~

3. **Address & Phone No. of Operator**
Box 4289, Farmington,NM 87499 (505)326-9700

4. **Location of Well, Footage,Sec,T,R,M.**
1450'N, 1550'E Sec.12, T-30-N, R-07W, NMPM

5. **Lease Number**
NM-012573

6. **If Indian, All.or Tribe Name**

7. **Unit Agreement Name**
San Juan 30-6 Unit

8. **Well Name & Number**
San Juan 30-6 Unit #420

9. **API Well No.**

10. **Field and Pool**
Basin Fruitland Coal

11. **County and State**
Rio Arriba, NM

12. **CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA**

Type of Submission	Type of Action		
__ Notice of Intent	__ Abandonment	__ Change of Plans	
	__ Recompletion	__ New Construction	
X Subsequent Report	__ Plugging Back	__ Non-Routine Fracturing	
	__ Casing Repair	__ Water Shut Off	
__ Final Abandonment	__ Altering Casing	__ Conversion to Injection	
	X Other		

13. **Describe Proposed or Completed Operations**

1-11-90 Mol ru. Nd tree. Nu Bop's & test to 2500 psi. Pull donut & ld tbg.
1-12-90 Pu dc's. Tih w/csg spear, jars. Spear liner hanger & pull free. Tooh. Ld hanger & liner. Change out upper bop's. Pu bit, bit sub & tih.
1-13-90 Tih w/bit. CO to td 3320'.
1-14-90 Blow to pit w/air & wtr.
1-15-90 Pull into csg. Blow down. Tih, 9' of fill. Clean out. Blow to pit.
1-16-90 Blow w/air & wtr.
1-17-90 Blow w/air & wtr.
1-18-90 Clean out to 3210'.
1-19-90 Clean out from 3210-3320'.
1-20-90 Work pipe. Tight for the btm 80'. Clean out to td.
1-21-90 Blow to pit. Clean out 3230-3275'-tight.
CONTINUED ON PAGE 2....

Accepted For Record
MAR 20 1990
Chief, Branch of Mineral Resources
Farmington Resource Area

14. I hereby certify that the foregoing is true and correct
Signed Peggy Bradfield Title Regulatory Affairs Date 3-27-90

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITION OF APPROVAL, IF ANY: