Form 3160-5
(June 1990)

## UNITED STATES
## DEPARTMENT OF THE INTERIOR
## BUREAU OF LAND MANAGEMENT

### SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

5. Lease Designation and Serial No.
SF-078997

6. If Indian, Allottee or Tribe Name

*SUBMIT IN TRIPLICATE*

7. If Unit or CA, Agreement Designation

San Juan 30-5 Unit

| 1. Type of Well |
|---|
| ☐ Oil Well  ☒ Gas Well  ☐ Other |

8. Well Name and No.
204

2. Name of Operator
Phillips Petroleum Company

9. API Well No.
30-039-24685

3. Address and Telephone No.
5525 Hwy 64 NBU 3004, Farmington, NM 87401

10. Field and Pool, or Exploratory Area
Basin Fruitland Coal

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Unit G , 1967' FNL & 1416' FEL
Sec. 7 , T30 N, R 5 W

11. County or Parish, State

Rio Arriba, NM

12. **CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA**

| TYPE OF SUBMISSION | TYPE OF ACTION | |
|---|---|---|
| ☐ Notice of Intent | ☐ Abandonment | ☐ Change of Plans |
| | ☐ Recompletion | ☐ New Construction |
| ☐ Subsequent Report | ☐ Plugging Back | ☐ Non-Routine Fracturing |
| | ☐ Casing Repair | ☐ Water Shut-Off |
| ☐ Final Abandonment Notice | ☐ Altering Casing | ☐ Conversion to Injection |
| | ☒ Other  5-1/2" Liner | ☐ Dispose Water |
| | 2-3/8" Tbg | (Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) |

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)°

9-3-91
Big A #22 ran 5-1/2", 23#, P110 liner and landed @ 3091'. Top of liner @ 2861'.
RU Apollo Wireline and ran GR/CCL logs and perf'd w/4 spf (.75" holes) from
2976'-3068'. Total of 192 holes. RD Apollo and ran 2-3/8", 4.7#, J-55 tubing
and set @ 3075'. ND BOP's and NU WH. Pressure tested to 3000 psi. RD and
released rig @ 0600 hrs on 9-5-91.

RECEIVED
OCT 15 1991.
OIL CON. DIV.
DIST. 3

ACCEPTED FOR RECORD
OCT 10 1991
FARMINGTON RESOURCE AREA
BY

14. I hereby certify that the foregoing is true and correct

Signed  R. A. Allred
Title  Drilling Supervisor
Date  9-26-91

(This space for Federal or State office use)

Approved by
Title
Date
Conditions of approval, if any:

*See Instruction on Reverse Side*

NMOCD