Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

14-20-603-2023

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒   GAS WELL ☐   OTHER

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo

2. NAME OF OPERATOR

Humble Oil & Refining Company

7. UNIT AGREEMENT NAME

-

3. ADDRESS OF OPERATOR

P. O. Box 120, Denver, Colorado 80201

8. FARM OR LEASE NAME

Navajo Tract 120

9. WELL NO.

1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

NE SE (1980' FSL & 660' FEL) Section 13-29N-16W

10. FIELD AND POOL, OR WILDCAT

South Waterflow

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 13-29N-16W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5,325' DF

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐
REPAIR WELL ☐	CHANGE PLANS ☐
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☒
(Other)	

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

TD 4,166'; PBTD 4,136'.
Well plugged and abandoned as follows:
  25 sack cement plug across perforations 4,111-16'.
  Cut 4½" casing at 3,010' and pulled.
  100' plug (25 sacks) 50' above and 50' below casing cut.
  100' plug (25 sacks) 725-825'.
  15' surface plug with regulation marker. Intervals between plugs filled
      with mud. Plugging complete 12-19-66.

Location will be cleaned and ready for inspection by approximately 1-15-67.

RECEIVED
JAN 16 1967
U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

RECEIVED
JAN 17 1967
OIL CON. COM.
DIST. 3

18. I hereby certify that the foregoing is true and correct

SIGNED Original signed by: Roger S. Frazier   TITLE Dist. Operations Supt.   DATE 1-6-67

(This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side