ILLEGIBLE

"FILE COPY"

SUBMIT IN TRIPLICATE

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office New Mexico
Serial No. 0[illegible]
Lease No.
Unit

U.S. GEOLOGICAL SURVEY
WASHINGTON, D. C.

RECEIVED
MAY 22 1989
OIL CON. DIV.
DIST. 3

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	X
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 2, 1950

Well No. 1 is located 1980 ft. from {N/S} line and 1980 ft. from {E/W} line of sec. 20

NW/SE/ Sec. 20 (Quarter and Sec. No.) 32N (Twp.) 5W (Range) NMP (Meridian)

Wildcat (Field) Rio Arriba (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 6427 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

The following plugs were placed in the hole :

From TD to 3200' 9.8#mud of 48/viscosity . From 3200'-2950' cement plug. Then from 2950'-350' 9.8# mud of 48 viscosity . Then forty sacks cement from 350'-250'. 9.8# mud of 48 viscosity from 250' -25' and then 25 ft. cement up to surface. A four inch pipe of greater length than four feet was set and cemented in top of hole for permanent marker. This work was done on October 31,1950.