OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

DISTRIBUTION	NO. OF COPIES RECEIVED	
SANTA FE		
FILE		
U.S.O.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease
State ☐   Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

RECEIVED DEC 08 1988 OIL CON. DIV. DIST 3

1.
OIL WELL ☐ GAS WELL ☒ OTHER-

7. Unit Agreement Name

2. Name of Operator
JEROME P. McHUGH

8. Farm or Lease Name
Carracas Mesa 14

3. Address of Operator
P O Box 809, Farmington, NM 87499

9. Well No.
1

4. Location of Well

UNIT LETTER D , 1100 FEET FROM THE North LINE AND 1100 FEET FROM

THE West LINE, SECTION 14 TOWNSHIP 32N RANGE 4W NMPM.

10. Field and Pool, or Wildcat
Basin Fruitland Coal

15. Elevation (Show whether DF, RT, GR, etc.)
6270' GL.

12. County
Rio Arriba

16.
Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
PLUG AND ABANDON ☐
CHANGE PLANS ☒
OTHER _____ ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER _____ ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

This well was drilled to the Dakota formation; however, upon evaluation, it has been decided to abandon the Dakota and complete only the Fruitland Coal formation at this time. The Dakota has not been perforated.

Plan to: Set a 16 sk cement plug inside the 4-1/2", 11.6# casing from PBTD of approx. 8193' to 7874' (50' above the Dakota); fill the interval of 7874'-6893' with 9.5# mud; set an 8 sx cement plug from 6893'-6793' (50' below to 50 above the top of the Gallup); fill the interval of 6793'-4162' with 9.5# mud; set a 20 sx cement plug inside the 7", 23# casing from 4162'-4062'. All cement plugs will be Class "B" with 2% CaCl.

Verbal approval was obtained from Ernie Busch on 12/7/88.

A C-102 plat for the Basin Fruitland Coal is attached.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED _Gary J. Johnson_ Gary J. Johnson TITLE Petroleum Engineer DATE 12/7/88

APPROVED BY _Original Signed by Ernie_ TITLE Geologist DATE 12-9-88

CONDITIONS OF APPROVAL, IF ANY: