OWWC

COUNTY LEA FIELD Scarborough STATE NM MN 20180

OPR PAN AMERICAN PET. CORP. MAP

10 Farnsworth "A" Federal

Sec 18, T-26-S, R-37-E CO-ORD

1650' FSL, 1663' FWL of Sec

CLASS OWDF EL 2966 E

Re-Cmp 10-5-70	FORMATION	DATUM	FORMATION	DATUM
CSG & SX - TUBING				
8 5/8" at 362' w/150 sx				
5 1/2" at 3274' w/150 sx				
LOGS EL GR RA IND HC A				
	TD 3274'; PBD 3208'			

(Seven Rivers) Perfs 3156-98' NO NEW POTENTIAL.

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. PROP DEPTH 3162' TYPE WO

DATE

F.R.C. 10-29-70; Opr's Elev. 2968' KB
PD 3162' WO (Seven Rivers)
(Orig. comp 10-1-63 thru Perfs 3192-98',
OTD 3274', OPB 3208')

10-26-70 TD 3274'; PBD 3208'; COMPLETE
Perf 3156-62' w/2 SPF
Acid (3156-62') 500 gals
Ppd 23 BO + 346 BW in 24 hrs (3156-98')

10-29-70 COMPLETION REPORTED

COUNTY Lea FIELD Jalmat STATE N.M. NO.

OPR. Pan American Petroleum Corporation MAP

NO. 10 LSE. Farnsworth, C. M. Federal "A"

SEC. 18 T. 26S BLK. R 37E SUR. CO-ORD.

LOC. 1650' fr S Line & 1663' fr W Line of Sec.

MI. FROM CLASS. EL 2966

SPUD. 9-14-63 COMP. 9-30-63	FORMATION	DATUM	FORMATION	DATUM
TRT.	LOG:			
	Yates 2802			
CSG. & SX.	7-R 3056			
8 5/8" 362' 150				
5 1/2" 3274' 150				
TBG. DEPTH SIZE				
LOGS EL GR RA IND HC A				
	TD 3274'		PB 3208'	

PROD INT.	IP (DAILY RATE)	BS&W	GH	GOR	GTY	C. P.	T. P.	HRS. TEST
3192-98'	Pmpd 82 BO + 139 BW			753	29.1			24 hr
(Seven Rivers)								

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. PROP DEPTH 3400' TYPE

DATE

F.R. 9-19-63; Oper's Elev. 2968'.
PD 3400' - Yates-Seven Rivers

9-17-63 Drlg. 2575'
Lost circulation @ 705'.

9-23-63 TD 3274', prep to perf.

9-30-63 TD 3274', PB 3208', tstg.
Perf 3220-30' W/2 SPF
Ac. 500 gals, swbd 460 BNW/20 hrs.
Squeezed perfs 3220-30' W/100 sx.
Perf 3192-98' W/2 SPF, Ac. 500 gals,
Swbd & flwd 83 BLW + 110 BNW & 85 BO/18 hrs.

10-7-63 TD 3274', PB 3208', COMPLETED.
(Holding for tops).

10-14-63 TD 3274', PB 3208', Completion Reported.