District I
1625 N. French Dr., Hobbs, NM 88240
Phone:(505) 393-6161 Fax:(505) 393-0720
District II
1301 W. Grand Ave., Artesia, NM 88210
Phone:(505) 748-1283 Fax:(505) 748-9720
District III
1000 Rio Brazos Rd., Aztec, NM 87410
Phone:(505) 334-6178 Fax:(505) 334-6170
District IV
1220 S. St Francis Dr., Santa Fe, NM 87505
Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico

Energy, Minerals and Natural Resources

Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

Form C-103
Permit82144

WELL API NUMBER
30-045-34772

5. Indicate Type of Lease
S

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFRENT RESERVIOR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:G

7. Lease Name or Unit Agreement Name
HUERFANO UNIT

8. Well Number
309

2. Name of Operator
XTO ENERGY, INC

9. OGRID Number
5380

3. Address of Operator
382 ROAD 3100 , AZTEC , NM 87410

10. Pool name or Wildcat

4. Well Location
Unit Letter L : 1960 feet from the S line and 750 feet from the W line
Section 2 Township 25N Range 09W NMPM San Juan County

11. Elevation (Show whether DR, KB, BT, GR, etc.)
6469 GR

Pit or Below-grade Tank Application ☐ or Closure ☐
Pit Type _____ Depth to Groundwater_____ Distance from nearest fresh water well_____ Distance from nearest surface water_____
Pit Liner Thickness:_____ mil Below-Grade Tank: Volume_____ bbls; Construction Material_____

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTER CASING ☐
TEMPORARILY ABANDON ☐	CHANGE OF PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDON ☐
PULL OR ALTER CASING ☐	MULTIPLE COMPL ☐	CASING/CEMENT JOB ☐	
Other:		Other: **Spud**	☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

9/14/2008 Spudded well.

XTO Energy spudded 12 1/4" surface hole 09/14/2008 & drilled to 375'. Set 8 5/8",24#,J-55,ST&C csg @ 363' & Cemented surf csg w/275 sx class G cement mixed @ 15.60 ppg (1.18 yield). Circulated 13 BBLS cement to surface. Finished cement job 09/15/2008.

PT surf csg to 1000/psi f/30 min 09/16/2008. Tested OK.

Drilling ahead...

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐, a general permit ☐ or an (attached) alternative OCD-approved plan ☐.

SIGNATURE Electronically Signed TITLE Production Accounting Supervisor DATE 9/16/2008

Type or print name Cheryl Moore E-mail address Cheryl_moore@xtoenergy.com Telephone No. 505-333-3143

For State Use Only:

APPROVED BY: Charlie Perrin TITLE District Supervisor DATE 9/23/2008