NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

Type of Lease
State [ ] Fee [ ]

SUN OIL COMPANY

P. O. Box 1861, Midland, Texas 79701

A. Cooper

3

Eumont

Unit Letter: D; 660 feet from North; 660 feet from West; Section 7; Township 20; Range 37E; NMPM

County: Lea

15. Elevation (Show whether DF, RT, GR, etc.): 3566

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [ ]
- TEMPORARILY ABANDON [ ]
- PULL OR ALTER CASING [ ]
- OTHER [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [ ]
- COMMENCE DRILLING OPNS. [ ]
- CASING TEST AND CEMENT JOB [ ]
- OTHER install risers & test csg. pressure ✓
- ALTERING CASING [ ]
- PLUG AND ABANDONMENT [ ]

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Dug out cellar to expose all casing strings and labeled each riser.
2. Ran pipe to surface on all casing strings and labeled each riser.
3. Conducted pressure and flow tests on all casing strings other than production casing.
4. Left subsurface valve open and closed valve at surface.
5. Flow and pressure tests were as follows:

   13-3/8" casing SIP before test - 0 PSI, immediately after test - 0 PSI, 1 hour after test - 0, estimated fluid volume during test - 0.
   9-5/8" casing SIP before test - 0 PSI, immediately after test - 0 PSI, 1 hour after test - 0, estimated fluid volume during test - 0.
   7" casing SIP 112 PSI before test, immediately after test - 0 PSI, 1 hour after test 0 PSI, estimated fluid volume during test - 0.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles Gray TITLE Proration Analyst DATE 7-19-76

(This space for State Use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

JUL 21 1976