Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

WELL API NO. 30-025-04506

5. Indicate Type of Lease STATE ☑ FEE ☐

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name: Eunice Monument South Unit

1. Type of Well: Oil Well ☑ Gas Well ☐ Other

8. Well Number 224

2. Name of Operator: Empire Petroleum Corp

9. OGRID Number: 330679

3. Address of Operator: 2200 S. Utica Place, Ste 150, Tulsa, OK, 74114

10. Pool name or Wildcat: Eunice Monument G-SA

4. Well Location
Unit Letter E : 3300 feet from the South line and 660 feet from the West line
Section 5 Township 21S Range 36E NMPM County Lea

11. Elevation *(Show whether DR, RKB, RT, GR, etc.)* 3597' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
PERFORM REMEDIAL WORK	☐	PLUG AND ABANDON	☐	REMEDIAL WORK	☒	ALTERING CASING	☐
TEMPORARILY ABANDON	☐	CHANGE PLANS	☐	COMMENCE DRILLING OPNS.	☐	P AND A	☐
PULL OR ALTER CASING	☐	MULTIPLE COMPL	☐	CASING/CEMENT JOB	☐		
DOWNHOLE COMMINGLE	☐						
CLOSED-LOOP SYSTEM	☐						
OTHER:	☐			OTHER:			☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Unhung well. POOH with rods. Unseat TAC. RU tbg testers. POOH with tbg, identify joints to replace. RU acid crew. Pump 39.7 bbl acid followed by 1000 lb rock salt in brine. Pump another 39.7 bbl acid followed by 2000 lb rock salt in brine. Pump third round of 39.7 bbl acid, flush with water. RIH and tag salt at 3960'. Pump fresh water and wash to PBTD 3972'. RI swab unit. 24 swab runs.
RIH with tbg. Set TAC. Pump 1 drum soap and flush with water. Dump 5 gal CI on tbg.
RIH with rods. Test tbg. Return well to production.

Spud Date: 7/29/21 Rig Release Date: 8/2/21

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Nathan Sandel TITLE Production Engineer DATE 05/23/2023

Type or print name _____ E-mail address: _____ PHONE: _____

For State Use Only

APPROVED BY: _____ TITLE _____ DATE _____
Conditions of Approval (if any):

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Operator: Empire New Mexico LLC 2200 S. Utica Place Tulsa, OK 74114	OGRID: 330679
	Action Number: 219620
	Action Type: [C-103R] Sub. Workover (C-103R)

CONDITIONS

Created By	Condition	Condition Date
dmcclure	None	8/13/2026