Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N French Dr, Hobbs, NM 88240
District II – (575) 748-1283
811 S First St, Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd, Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St Francis Dr, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised August 1, 2011

WELL API NO. 30-015-39792	
5. Indicate Type of Lease STATE ☒ FEE ☐	
6. State Oil & Gas Lease No. VO-6670	
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)	7. Lease Name or Unit Agreement Name Doc BHU State Com
1. Type of Well: Oil Well ☒ Gas Well ☐ Other	8. Well Number 5H
2. Name of Operator Yates Petroleum Corporation	9. OGRID Number 025575
3. Address of Operator 105 South Fourth Street, Artesia, NM 88210	10. Pool name or Wildcat Pierce Crossing; Bone Spring, East

4. Well Location

Unit Letter	O	:	430	feet from the	South	line and	2310	feet from the	East	line
Unit Letter	O		430	feet from the	South	line and	2310	feet from the	East	line

Surf-Section	6	Township	25S	Range	30E	NMPM	Eddy	County
BHL-Section	5	Township	25S	Range	30E	NMPM	Eddy	County

11. Elevation *(Show whether DR, RKB, RT, GR, etc.)* 3189'GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	P AND A ☐
PULL OR ALTER CASING ☐	MULTIPLE COMPL ☐	CASING/CEMENT JOB ☐	
DOWNHOLE COMMINGLE ☐			
OTHER: ☐		OTHER: Surface casing ☒	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

4/14/12 – Resumed drilling at 7:30 PM.
4/15/12 – TD 17-1/2" hole to 675'. Set 13-3/8" 48# J-55 ST&C casing at 674'. Cemented with 750 sx Class "C" + 3#/sx D042 + 0.2% D046 + 0.125#/sx D130 (yld 1.34, wt 14.8). Circulated 251 sx to surface. Tested casing to 600 psi for 30 min. WOC 36 hrs 35 min. Reduced hole to 12-1/4" and resumed drilling.

RECEIVED
APR 20 2012
NMOCD ARTESIA

Spud Date: 3/3/12 Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Tina Huerta TITLE Regulatory Reporting Supervisor DATE April 19, 2012

Type or print name Tina Huerta E-mail address: tinah@yatespetroleum.com PHONE: 575-748-4168

For State Use Only

APPROVED BY: R Dade TITLE Dist II Supervisor DATE 04/24/2012

Conditions of Approval (if any):