Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

WELL API NO. 30-015-42625

5. Indicate Type of Lease STATE [X] FEE [ ]

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name: Cletus 28 State Com (40354)

1. Type of Well: Oil Well [X] Gas Well [ ] Other

8. Well Number: 4H

2. Name of Operator: Devon Energy Production Co., L.P. Linda Good

9. OGRID Number: 6137

3. Address of Operator: 333 West Sheridan Ave, Oklahoma City, OK 73102 405-552-6558

10. Pool name or Wildcat: WC-015 G-04 S232628M; B.S.

4. Well Location
Unit Letter P : 175' feet from the South line and 660' feet from the East line
Section 28 23S Township 26E Range NMPM County Eddy

11. Elevation (*Show whether DR, RKB, RT, GR, etc.*) 3337' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
PERFORM REMEDIAL WORK	[ ]	PLUG AND ABANDON	[ ]	REMEDIAL WORK	[ ]	ALTERING CASING	[ ]
TEMPORARILY ABANDON	[ ]	CHANGE PLANS	[ ]	COMMENCE DRILLING OPNS.	[ ]	P AND A	[ ]
PULL OR ALTER CASING	[ ]	MULTIPLE COMPL	[ ]	CASING/CEMENT JOB	[ ]		
DOWNHOLE COMMINGLE	[ ]						
CLOSED-LOOP SYSTEM	[ ]						
OTHER: Deepen Pilot Hole			[X]	OTHER:			[ ]

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Devon Energy Prod. Co., L.P. respectfully requests permission to make a change in the Cletus 28 State Com 4H drilling plan by deepening the pilot hole depth from 8870' to 9200'. The pilot hole will be plugged back with the following cement volume.

Plug cement as follows: 1186 sacks Class H cement + 0.2% Halad 9 + 0.2% HR-601 + 60.5 % fresh Water, 15.6 ppg, Yield of 1.19 cf.sk, water requirement of 5.39 gal/sk

Top of Cement at 6127'.

NM OIL CONSERVATION
ARTESIA DISTRICT
NOV 24 2014
RECEIVED

Spud Date: Approx. 12/10/2014 Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Linda Good TITLE Regulatory Compliance Specialist DATE 11/24/2014

Type or print name Linda Good E-mail address: linda.good@dvn.com PHONE: 405-552-6558

For State Use Only

APPROVED BY: T. C. Shepard TITLE "Geologist" DATE 11-24-2014

Conditions of Approval (if any):