Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

NM OIL CONSERVATION
ARTESIA DISTRICT
MAR 19 2018
RECEIVED

Form C-103
Revised July 18, 2013

WELL API NO. 30-015-32500	
5. Indicate Type of Lease STATE X FEE	
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name TODD 2 STATE	
8. Well Number 13	
9. OGRID Number 4323	
10. Pool name or Wildcat INGLE WELLS, DELAWARE	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well X Gas Well Other Amended

2. Name of Operator
CHEVRON U.S.A. INC. ATTN: NICK GLANN

3. Address of Operator
6301 DEAUVILLE BLVD. RM. #N3004, MIDLAND TX. 79706

4. Well Location **DATUM Y- LAT 32.251770 X-LONG -103.741670**
Unit Letter A : 660 feet from the NORTH line and 660 feet from the EAST line
Section 2 Township 24-S Range 31-E NMPM County EDDY

11. Elevation *(Show whether DR, RKB, RT, GR, etc.)*
3,526' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	P AND A X
PULL OR ALTER CASING ☐	MULTIPLE COMPL ☐	CASING/CEMENT JOB ☐	
DOWNHOLE COMMINGLE ☐			
CLOSED-LOOP SYSTEM ☐			
OTHER: ☐		OTHER: ☐	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

03/03-06/18 MOVE IN & RU, STRIPPING RODS AND TUBING. RIH W/ SCRAPER TO 8,086', POOH.

03/07-08/18 RIH SET CIBP @ 8,063', CIR MLF. MIX & SPOT 28 SX CL "H" CMT FROM 8,063'- 7,810', WOC TAG 7,810'.

03/09/18 TEST 5 ½" 500 PSI GOOD, PERF @ 4,530', MIX & SQZ 110 SX CL "C" CMT FROM 4,530'- 4,130'.

03/12/18 RIH TAG @ 4,098', RIH & PERF @ 735', MIX & CIR 256 SX CL "C" CMT FROM 744' – SURFACE ON BOTH STRINGS VERIFY CEMENT TO SURFACE, CLEAN UP LOCATION. RD & MO, TURN OVER TO RECLAMATION.

ALL CEMENT PLUGS CLASS "C", W/ CLOSED LOOP SYSTEM USED. BOND COVERAGE: CA 0329

Spud Date: Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE TITLE Agent for Chevron U.S.A. DATE 03 / 14 / 18
Type or print name Monty L. McCarver E-mail address: monty.mccarver@nabors.com PHONE: 281-775-3432

For State Use Only
APPROVED BY: TITLE Staff Mgr DATE 3-18-18
Conditions of Approval (if any):