GREEN B #10	CONTINUED
05/22/99	CREW OFF
05/23/99	CREW OFF
05/24/99	RU SWAB, OPEN UP W/FL @ 4000', SWAB TBG DRY, RD SWAB.
05/25/99	OPEN UP W/1130# ON TBG, BLD DWN T/PIT, NU GUARDIAN FRAC STACK.
05/26/99	FIN RU HES FRAC, CO2 & FLOCO2 EQMT, TST LINES, PMP ALCO FOAM FRAC: (ALL FLUIDS ARE +/-60% FOAM QUAL) 5000 GAL PREPAD, 28000 GAL PAD, 3500 GAL W/.5 PPG 20/40 MESH SINTERED BAUXITE SAND, 3500 GAL W/1 PPG SAND, 3500 GAL W/1.5 PPG SAND, 4000 GAL W/2 PPG SAND, 4000 GAL W/2.5 PPG SAND, & 3200 GAL FLUSH, ISIP 3923# 5 MIN 2770# 10 MIN 2271# 15 MIN 2115# AVG PRESS 8680# MAX PRESS 9644# MAX PMP RATE 39.7 BPM TOT CLN LD 22342 GAL TOT CO2 124 TONS, SI, RDMO HES & FLOCO2 EQMT, LEAVE SI 3 HRS, MIRU GUARDIAN FLOW BK EQMT, OPEN UP W/300# ON TBG, FLOW BK ON 24/64 ADJ CK @ 1.4 MCF, CONT FLOW BK @ RATE 1.0 T/2.0 MCF W/PRESS 310# T/700#, SI.
05/27/99	MIRU JSI, TRIP SINKER BAR, TAG SAND TOP @ 10510', GIH T/SET PLUG IN XN NIPL, COULDN'T GET PLUG T/SET DUE T/SND, TRIP 2.27" GAUGE RING T/CK IF NO-GO WASHED OUT OF XN, GOT GAUGE RING STK, WK LSE, GIH & SET PLUG IN TOP X NIPL IN PROFILE OF ON/OFF, LD & TST T/200# F/15 MIN OK, RDMO JSI, REL ON/OFF TL, SOOH LD WS.
05/28/99	COOH LD WS, CHG OUT RIG EQMT F/3-1/2" T/2-7/8", MIRU TBG TSTR, TIH W/PROD TBG, FOUND 2 HOLES.
05/29/99	FIN TST W/TBG, SPACE OUT TBG, ND BOP. FLNG UP TREE, MIRU JSI, BAIL SND & RETRV PLUG, MIRU GUARDIAN, OPEN UP T/PIT, FLOW BK UNTIL CLN.
05/30/99	FLARE T/PIT, RDMO GUARDIAN, SWITCH DOW SALES LINE @ 360 MCFD.
05/31/99	CHG OUT ORFICE PLT IN MTR RUN, FLOW 1.2 MMCF.
06/01/99	RDMO DDU, FLOW DWN SALES LN @ 925.4 MCFD, CHGD ORIFICE PLT & RESET MTR, LEFT FLOWNG @ 770# ON TBG & FLOW RATE 2.05 MMCFD.
06/02/99	FLOWED 2.121 MMCF W/750# ON TBG.
06/03/99	FLOW 2.141 MCFD W/750# ON TBG.
06/04/99	FLOW 2140 MCFD W/800 ON TBG ***TEMP DROP F/REPORT***
06/05/99	GOING DOWN SALES LINE.
07/29/99	MIRU HES CT UNIT, GIH W/CT, PMP 200 SCF/MIN WHILE GIH, ESTAB CIRC IN TBG, WASH SAND F/+/-10466' T/10550' WHILE PMPG 4% KCL SLUGS W/FOAMING AGENTS & 500 SCF/MIN, COOH WLOBING DRY W/N2, RD HES, OPEN UP T/SALES LINE.
08/2/99	07/31 TST – 900 MCF 170# ON TBG 08/01 TST – 1062 MCF 170# ON TBG 08/02 TST – 1093 MCF 170# ON TBG
09/03/99	09/03/99 RU ARC WL, MK 2 DUMMY RUNS T/VERIFY ACCESS THRU BTM TL ASSY, GIH W/PRESS GUAGES T/10398', SI VLV DIDN'T CLOSE, WELL SI F/PRESS BLD UP TST.
09/04/99	COOH W/PRESS GUAGES, ALL INFO FORWARDED T/ENGRNG GROUP ***DROP F/REPORT***

RECEIVED
1999 SEP 15 P 2: 13
BLM
FARMINGTON FIELD OFFICE