Submit 1 Copy To Appropriate District Office

District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

WELL API NO.	30-045-35911

5. Indicate Type of Lease
STATE ☒   FEE ☐

6. State Oil & Gas Lease No.

VC - 0472

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒   Gas Well ☐   Other

7. Lease Name or Unit Agreement Name

State 2408 32A Com

8. Well Number   001H

2. Name of Operator
   LOGOS Operating, LLC

9. OGRID Number
   289408

3. Address of Operator

   2010 Afton Pl, Farmington NM 87401

10. Pool name or Wildcat

   Nageezi Gallup

4. Well Location

   Unit Letter   A   :   1179   feet from the   FNL   line and   346   feet from the   FEL   line

   Section   32   Township 24N   Range   08W   NMPM   County San Juan

11. Elevation *(Show whether DR, RKB, RT, GR, etc.)*
    7002'

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	
TEMPORARILY ABANDON ☐	CHANGE PLANS ☒	
PULL OR ALTER CASING ☐	MULTIPLE COMPL ☐	
DOWNHOLE COMMINGLE ☐		
CLOSED-LOOP SYSTEM ☐		
OTHER: ☐		

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐	ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐	P AND A ☐
CASING/CEMENT JOB ☐	
OTHER: ☐	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

LOGOS Operating LLC, received verbal approval from Brandon Powell (OCD) to add a stage (DV) tool to the 7" intermediate casing within the Pictured Cliffs/Chacra zones. If cement is not being returned to surface, the DV tool will be utilized and two stages of cement will be pumped, otherwise a DV cancellation plug will be used and one stage of cement will be pumped with a calculation at 60% excess or more for either option.

NMOCD

MAY 2 9 2019

DISTRICT III

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE   TITLE Regulatory Specialist   DATE   5/29/2019

Type or print name Marie B. Florez   E-mail address: mflorez@logosresourcesllc.com   PHONE: 505-787-2218

For State Use Only

APPROVED BY: TITLE SUPERVISOR DISTRICT #3   DATE   6/6/19

Conditions of Approval (if any):