Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE* (Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.: NM01744

6. IF INDIAN, ALLOTTEE OR TRIBE NAME:

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL [X] GAS WELL [ ] OTHER

7. UNIT AGREEMENT NAME:

2. NAME OF OPERATOR: Rodman Petroleum Corporation

8. FARM OR LEASE NAME: Federal Brennand

3. ADDRESS OF OPERATOR: Box 3826, Odessa, Texas

9. WELL NO.: 2

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface

Unit B, 660' FNL and 1980' FEL

10. FIELD AND POOL, OR WILDCAT: Allison, Penn.

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA: Sec. 4, T-9-S, R-37-E

14. PERMIT NO.:

15. ELEVATIONS (Show whether DF, RT, GR, etc.): 4022 GR

12. COUNTY OR PARISH: Lea

13. STATE: N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
TEST WATER SHUT-OFF	[ ]	PULL OR ALTER CASING	[ ]	WATER SHUT-OFF	[ ]	REPAIRING WELL	[ ]
FRACTURE TREAT	[ ]	MULTIPLE COMPLETE	[ ]	FRACTURE TREATMENT	[ ]	ALTERING CASING	[ ]
SHOOT OR ACIDIZE	[ ]	ABANDON*	[X]	SHOOTING OR ACIDIZING	[ ]	ABANDONMENT*	[ ]
REPAIR WELL	[ ]	CHANGE PLANS	[ ]	(Other)			
(Other)				(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)			

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

CASING PROGRAM: 10-3/4" csg. set @ 405' w/ 350 sks, cement circulated.
7-5/8" csg. set at 4289' w/ 350 sks, top cement at 2800'.
4-1/2" csg. set at 9655' w/ 300 sks, top cement at 8025'.

PERFORATIONS: 9622 to 9626 and 9634 to 9648'.

PROPOSAL:
(a) Spot 100' plug or 15 sks min. plug across perforations.
(b) Cut and recover 4-1/2" csg. at7800'.
(c) Spot 100' plug across stub of 4-1/2" csg and across Glorietta from approximately 5500-5600'.
(d) 100' plug from 4239-4339' (7-5/8" csg shoe).
(e) Cut and recover 7-5/8" csg at approx. 2600'.
(f) Spot 100' plug across stub of 7-5/8" csg or anhydrite at top of salt, whichever is higher. 100' plug 355-455(10-3/4" csg. shoe)
(g) Spot 20 sks plug at top of 10-3/4" csg, fill cellar and place marker.
(h) Mud will be used between all plugs.
(i) All offset operators have been notified.

18. I hereby certify that the foregoing is true and correct

SIGNED F. E. Wuchler TITLE Geological Engineer DATE August 25, 1965

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER