NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease: State [X] Fee [ ]

5. State Oil & Gas Lease No.: K-4349

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL [X] GAS WELL [ ] OTHER.

7. Unit Agreement Name: -----

2. Name of Operator: McGrath & Smith, Inc.

8. Farm or Lease Name: Lovejoy State

3. Address of Operator: 418 Building of the Southwest, Midland, Texas 79701

9. Well No.: 1

4. Location of Well: UNIT LETTER E, 1980 FEET FROM THE N LINE AND 660 FEET FROM THE W LINE, SECTION 36 TOWNSHIP 8-S RANGE 35-E NMPM.

10. Field and Pool, or Wildcat: Vada Penn

15. Elevation (*Show whether DF, RT, GR, etc.*): GL 4146 KB 4157

12. County: Roosevelt

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK [ ]	PLUG AND ABANDON [ ]	REMEDIAL WORK [ ]	ALTERING CASING [ ]
TEMPORARILY ABANDON [ ]		COMMENCE DRILLING OPNS. [ ]	PLUG AND ABANDONMENT [ ]
PULL OR ALTER CASING [ ]	CHANGE PLANS [ ]	CASING TEST AND CEMENT JOB [X]	
		OTHER Well Record [ ]	
OTHER [ ]			

17. Describe Proposed or Completed Operations (*Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work*) SEE RULE 1103.

Spudded 17½ hole at 8:30 p.m., 1-29-70. Drld. 17½ hole to 375'. Cmtd. 13 3/8-48# and 54#- ST&C csg. at 375' with 375 sx. WOC 12 hrs. Tested 13 3/8 to 600 psi - OK. Drld. 11" hole to 4200. Cmtd. 8 5/8-24#, 32# - 8rd ST&C csg. at 4200' with 500 sx. Plug down 10:30 a.m., 2-5-70. WOC 18 hrs. Tested 8 5/8 to 1500 psi - OK. Drld. 7 7/8 hole to TD 9850. Attempted to run DST - could not run. Cmtd. 5½-17# csg. at 9850 with sx. Top cmt. 7841'. PBTD 9845'. Ran GR-N log from surface to 9845'. Perf 9806-22. Swb. Tested. A/1000 gals. Swbd. Ran 9752' of 2 3/8 N 80 tbg. with PKR set at 9752 and tbg. landed at 9762. Installed ppg. eguipment and started ppg. on 3-28-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [signature] TITLE Sup't. DATE 4-3-70

APPROVED BY [signature] TITLE [ ] DATE [ ]

CONDITIONS OF APPROVAL, IF ANY: